

Project No. 1251-100

Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01) Piping Test Packs	
	6.02) Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01) Service Test, GLT, CLT and N2 Purging Certificates	
	7.02) Piping Commissioning Check Lists	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
8	Mechanical Pre-Commissioning	
	8.01) System Mechanical Index	
	8.02) Equipment Drawings	
	8.03) Equipment Datasheets	
	8.04) Boxing-up Certificates	

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	

13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

1-Mechanical Completion Certificate (MCC)



SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

PROJECT No : 01251-100





SYSTEM NAME : Plant Area Lighting and Small Power System

SYSTEM ID : 030-EL-014

THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYSTEM IS MECHANICALLY COMPLETED ON THE DATE AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS :

COMPANY	PETROJET	ENPPI	PMC
NAME	Sobhy Seleem	Mohamed Abbass	Mohamed Ibrahim
TITLE	Qc ESI engineer	Construction Mgr	Elec. engineer
SIGNATURE			
DATE	3/1/2021		

SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

PROJECT TITLE : CRUDE OIL TANK FARM(AGROOD AREA)

PROJECT No : 1251-100

SYSTEM NAME : Plant Area Lighting and Small Power System

SYSTEM ID : 030-EL-014

THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYTEM IS MECHANICALLY COMPLETED ON THE DATE AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS :

Partial for tank 03 & Tank 04

NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.

COMPANY	PETROJET	ENPPI	PPC
NAME		Mohamed Abbas	
TITLE			
SIGNATURE			
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

2- Ready for Startup Certificate (RFSU)



READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-30)

PROJECT No. : 1251-100




SYSTEM /AREA /PLANT : Plant Area Lighting and Small Power System

SYSTEM /AREA /PLANT No. : 030-EL-014

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS :

COMPANY	ENPPI	PPC
NAME	Ahmed El shafie	Mohamed Ibrahim
TITLE	Commissioning Manager	Elec. manager
SIGNATURE		
DATE	10.10.21	






Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

3- System Punch Lists



COMPANY	PTJ	ENPPI	PMC
NAME	Sabhy Seelan		
SIGN.			
DATE	30-5-2021		



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

4- System Limits Marked Up P&ID

System ID	030-EL-014
System Description	Plant Area lighting and small Power System

5- System Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

6- Piping Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

6.01- Piping Test Packs



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

6.02- Piping Pre-commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

7- Piping Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

7.01- Service Test, GLT, CLT and N2 Purging Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

7.02- Piping Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8- Mechanical pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.01- System Mechanical Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.02- Equipment Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.03- Equipment Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.04- Boxing-up Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.05- Grouting Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.06- Pre-Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

8.07- Mechanical Pre-Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

9- Mechanical Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

9.01- Final Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

9.02- Motor Solo Run Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

9.03- Mechanical Run Test (MRT) Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

9.04- Mechanical Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

9.05- Mechanical Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10- Instrumentation Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.01- System Instrument Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.02- Instrument Data Sheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.03- Instrument Cable Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.04- System Instrumentation Wiring Diagram



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.05- Hook-up Drawing (Mechanical & Pneumatic)



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.06- Instruments Cables Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.07- Instruments Cables Laying Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.08- Instruments Cables Termination Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.09- Instruments Cables Testing Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.10- Instruments Calibration Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.11- Instrument Loop Checks Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.12- Instrumentation Pre-Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

10.13- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

11- Instrumentation Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

11.01) Instrumentation Function Test Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

11.02- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12- Electrical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.01- System Electrical Index

[illegible]

030-EL-014	Plant Area lighting and small Power System	Electrical	<ul style="list-style-type: none"> • P2-030-LPDP-CR-1B • P2-030-WR-1 • P2-030-WR-2 • P3-030-LPDP-CR-1 • P3-030-LPDP-CR-2 • P3-030-LPDP-CR-3 • P3-030-LPDP-CR-4 	LV Cable LV Cable LV Cable LV Cable LV Cable LV Cable LV Cable	Checklist Checklist Checklist Checklist Checklist Checklist Checklist	EL-31 A EL-31 A EL-31 A EL-31 A EL-31 A EL-31 A EL-31 A
030-EL-014	Plant Area lighting and small Power System	Electrical				
030-EL-014	Plant Area lighting and small Power System	Electrical				
030-EL-014	Plant Area lighting and small Power System	Electrical				
030-EL-014	Plant Area lighting and small Power System	Electrical				
030-EL-014	Plant Area lighting and small Power System	Electrical				

System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.02- Electrical Drawings

SEE DETAIL "B"

030-T10-CPTR

WT-05

FROM EL. 100.000
TO EL. 102.000

SEE DETAIL "C"

SEE DE

AG030-TR-001

LV W.300 D.850

030-T-10

LPDP

GRADE EL. 100.000

HV/LV W.2000 D.1000

AG030-TR-006

030-MOV-215

030-MOV-213


030-SDV-105


030-MOV-079

030-SDV-106

11V W.150 D.750

030-MOV-080





REFERENCE, EXPLANATIONS AND DIMENSIONS


03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS

LEGEND

03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS
03D-1-23, 03D-1-24, 03D-1-25, 03D-1-26	CRUDE OIL TANKS

NOTES

1. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE SPECIFICATIONS AND STANDARDS OF THE EGYPTIAN ELECTRICAL CODE (EEC).
2. ALL MATERIALS AND EQUIPMENT SHALL BE OF THE HIGHEST QUALITY AND SHALL BE SUBMITTED FOR APPROVAL BY THE ENGINEER.
3. ALL WORK SHALL BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
4. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE SAFETY REGULATIONS OF THE PROJECT.
5. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE ENVIRONMENTAL PROTECTION REGULATIONS OF THE PROJECT.



EGYPTIAN ELECTRICAL CODE (EEC)



ARTICLE	DESCRIPTION
1	GENERAL PROVISIONS
2	TERMINOLOGY
3	DESIGN AND CONSTRUCTION
4	INSTALLATION
5	TESTING AND COMMISSIONING

EGYPTIAN ELECTRICAL CODE (EEC)

EGPC CRUDE OIL TANK FARM

AGROD AREA (MODULE-1)

OUTDOOR ELECTRICAL CABLE ROUTING LAYOUT

[illegible]

20. *Staphylococcus aureus* and *Staphylococcus epidermidis* are the most common bacteria isolated from the skin and soft tissue infections.
21. *Streptococcus pyogenes* is the most common cause of skin and soft tissue infections.
22. *Streptococcus pneumoniae* is the most common cause of pneumonia.
23. *Streptococcus pneumoniae* is the most common cause of meningitis.
24. *Streptococcus pneumoniae* is the most common cause of sepsis.
25. *Streptococcus pneumoniae* is the most common cause of endocarditis.
26. *Streptococcus pneumoniae* is the most common cause of osteomyelitis.
27. *Streptococcus pneumoniae* is the most common cause of osteoarthritis.
28. *Streptococcus pneumoniae* is the most common cause of osteoporosis.
29. *Streptococcus pneumoniae* is the most common cause of osteopenia.
30. *Streptococcus pneumoniae* is the most common cause of osteomalacia.

21. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
22. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
23. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
24. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
25. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
26. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
27. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
28. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
29. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.
30. *Staphylococcus aureus* (Staph.) and *Staphylococcus aureus* (Staph.) are the same species.


[illegible]

NOTES

[illegible]

General Note:
 Except otherwise writing, all the quotas are expressed in millimeters
 with the following tolerances:
 - up to 6mm: ± 0.3mm
 - over 6 and up to 30mm: ± 0.5mm
 - over 30 and up to 100mm: ± 0.8mm
 - over 100 and up to 300mm: ± 1.2mm
 - over 300 and up to 1000mm: ± 2.0mm
 - over 1000mm: ± 3.0mm
 - angles: ± 1°

Z:\WORK\2020_IN CORSO\E\20000251 A E2000500\20000253 - ENPI - AGROOD\04 - SVILUPPO\01 - DISEGNI\VDL_16+18 - 18+19 - 18+20 - LIGHTING PANEL - VACCA\REV 3\AGROOD_LIGHTING_PANELS.DWG




NOTE:
 - TECHNOR-ITALSMEA WILL SUPPLY THE STRUCTURE WITH ALL ENCLOSURES MOUNTED AND WIRED.
 - CANOPY WILL BE SHIPPED SEPARATLY UNASSEMBLED
 - SEALING OF JOINTS BETWEEN ENCLOSURES SHALL BE COMPLETED BY CLIENT BEFORE COMMISSIONING AT SITE

Explosion Proof
 Electrical Equipment
 Material Elettrici Antideflagranti
Technor ITALSMEA
 A company of MARCHEL ELECTRIC GROUP


ITEM	DESCRIPTION	QTY	MANUFACTURER
10	HDS Steel Mounting frame + canopy (unpainted)	1	TECHNOR-ITALSMEA
9	LED Tube Lighting fixture 2x18W	1	EV-FP LED
8	Set of Three pieces union ZNPT and Horizontal ceiling fittings	15	BIMAG-ETESA
7	ALU310L ENCLOSURE	1	SB-355016
6	ALU310L ENCLOSURE	2	SB-355016
5	ALU310L ENCLOSURE	1	SB-355016
4	ALUMINIUM ENCLOSURE	1	CPSC-2628M90
3	ALUMINIUM ENCLOSURE	1	EAB-13
2	ALUMINIUM ENCLOSURE	2	EAB-13
1	ALUMINIUM ENCLOSURE	1	EAB-12

Project	EGPC CRUDE OIL TANK FARM	CLIENT	ENPI
Description		P.O. n°	1251-100-520-01-25
		M.R. n°	01251-100-520-01-P
Drawn	Vaccilluzzo	Check	Matassa
Appr.	Romcoroni	Date	26/06/2020
Scale	1	Rev.	3
		S.O.	E-2000253
Sh.	2	of	18


CABLE GLANDS
SUPPLIED LOOSE




NOTE FOR TECHNOR'S WORKSHOP:
PLEASE MOUNT THE TERMINALS
AS HIGH AS YOU CAN




FRONT VIEW



LEFT VIEW



INTERNAL VIEW



TOP VIEW

- NOTE:
- EXECUTION: ATEX II 2GD Ex eb IIC
 - DEGREE OF PROTECTION: IP66
 - VOLTAGE: 400Vac 50/60Hz
 - CURRENT: 160A
 - AMBIENT TEMPERATURE: -20/+50°C
 - EXTERNAL PAINT: UNPAINTED
 - INTERNAL PAINT: UNPAINTED

General Note:
Except otherwise writing, all the quotas are expressed in millimeters
with the following tolerances:
- up to 6mm: ± 0.2mm
- over 6 and up to 30mm: ± 0.5mm
- over 30 and up to 100mm: ± 0.5mm
- over 100 and up to 300mm: ± 1.2mm
- over 300 and up to 1000mm: ± 2mm
- over 1000mm: ± 3mm
- angles: ± 1°

Explosion Proof
Electrical Equipment
Materiali Elettrici Antideflagranti
Technor ITALSMEA
A company of MARECHAL ELECTRIC GROUP

Project: EGPC CRUDE OIL TANK FARM

CLIENT: ENPPI

Description: 1251-100-520-01-25


M.R. n°: 01251-100-520-01-P

ITEM	DESCRIPTION	Q.TY	NOTES	MANUFACTURER
8	POLYESTER SELF-ADHESIVE CERTIFICATION LABEL	1		TECHNOR-ITALSMEA
7	BRASS NICKEL CHROME DOUBLE SEAL	1		BIMEDTERNIK
6	BRASS NICKEL CHROME DOUBLE SEAL	1		BIMEDTERNIK
5	CABLE GLAND M63 FOR ARMORED CABLE (FOR MCCB FAULT SIGNAL)	2		WIDMULLER
4	TERMINAL BLOCK (BOLT TYPE -M10) SUITABLE FOR 160sqmm CABLE	5		WIDMULLER
3	AISI316L DRAIN VALVE	1		TECHNOR-ITALSMEA
2	AISI316L INTERNAL MOUNTING PLATE	1		TECHNOR-ITALSMEA
1	AISI316L ENCLOSURE (WITHOUT HINGES)	1		TECHNOR-ITALSMEA

CC70007

**N.2 Threaded
holes 1/2"NPT
(for Interconnection)**

[TOP VIEW](#)



RIGHT VIEW

to front

N

1

Diagram showing the front view of the machine layout. The layout includes a central area with a large circular feature (possibly a screen or display) and several smaller circular features. The layout is labeled with dimensions and component names. The front view is labeled 'FRONT VIEW' and '30'.

BOTTOM VIEW

- N₂ Threaded Holes Z1NPT (for interconnection)
- Ext. Bolt M10
- 987
- 475

FONT-TAHOA

TEXT HEIGHT: 4mm

☐ ON ☐ OFF ☐ FAULT

☐ CHARGE DISCHARGE TEST

☐ CHARGING ☐ NOCHARG

☐ H ☐ S ☐ I

☐ STARTED BATTERY MISSING

☐ BATTERY MISSING

022-LPDP

16	EXTERNAL HANDLE FOR MCB	1	1	IC2000	SCHNEIDER	10	CONTRACT 3P, 100A (AC)1, COC 230V	11	WS14	WEIDMULLER	
17	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	12	FIRST TERMINAL BLOCK 45mm	13	WS14	WEIDMULLER	
18	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	14	MOUNTED ON THE REAR COVERED	15	WFR 012	16	STIEBO	
19	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	17	MOUNTED ON THE REAR COVERED	18	WFR 012	19	STIEBO	
20	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	21	MOUNTED ON THE REAR COVERED	22	WFR 012	23	STIEBO	
21	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	24	MOUNTED ON THE REAR COVERED	25	WFR 012	26	STIEBO
22	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	27	MOUNTED ON THE REAR COVERED	28	WFR 012	29	STIEBO
23	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	30	MOUNTED ON THE REAR COVERED	31	WFR 012	32	STIEBO
24	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	33	MOUNTED ON THE REAR COVERED	34	WFR 012	35	STIEBO
25	EXTERNAL HANDLE FOR MCB	1	1	IC2000	SCHNEIDER	36	MOUNTED ON THE REAR COVERED	37	WFR 012	38	STIEBO
26	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	39	MOUNTED ON THE REAR COVERED	40	WFR 012	41	STIEBO
27	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	42	MOUNTED ON THE REAR COVERED	43	WFR 012	44	STIEBO
28	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	45	MOUNTED ON THE REAR COVERED	46	WFR 012	47	STIEBO	
29	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	48	MOUNTED ON THE REAR COVERED	49	WFR 012	50	STIEBO	
30	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	51	MOUNTED ON THE REAR COVERED	52	WFR 012	53	STIEBO	
31	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	54	MOUNTED ON THE REAR COVERED	55	WFR 012	56	STIEBO
32	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	57	MOUNTED ON THE REAR COVERED	58	WFR 012	59	STIEBO
33	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	60	MOUNTED ON THE REAR COVERED	61	WFR 012	62	STIEBO
34	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	63	MOUNTED ON THE REAR COVERED	64	WFR 012	65	STIEBO
35	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	66	MOUNTED ON THE REAR COVERED	67	WFR 012	68	STIEBO
36	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	69	MOUNTED ON THE REAR COVERED	70	WFR 012	71	STIEBO
37	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	72	MOUNTED ON THE REAR COVERED	73	WFR 012	74	STIEBO
38	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	75	MOUNTED ON THE REAR COVERED	76	WFR 012	77	STIEBO	
39	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	78	MOUNTED ON THE REAR COVERED	79	WFR 012	80	STIEBO	
40	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	81	MOUNTED ON THE REAR COVERED	82	WFR 012	83	STIEBO	
41	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	84	MOUNTED ON THE REAR COVERED	85	WFR 012	86	STIEBO
42	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	87	MOUNTED ON THE REAR COVERED	88	WFR 012	89	STIEBO
43	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	90	MOUNTED ON THE REAR COVERED	91	WFR 012	92	STIEBO
44	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	93	MOUNTED ON THE REAR COVERED	94	WFR 012	95	STIEBO
45	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	96	MOUNTED ON THE REAR COVERED	97	WFR 012	98	STIEBO
46	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	99	MOUNTED ON THE REAR COVERED	100	WFR 012	101	STIEBO
47	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	102	MOUNTED ON THE REAR COVERED	103	WFR 012	104	STIEBO
48	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	105	MOUNTED ON THE REAR COVERED	106	WFR 012	107	STIEBO	
49	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	108	MOUNTED ON THE REAR COVERED	109	WFR 012	110	STIEBO	
50	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	111	MOUNTED ON THE REAR COVERED	112	WFR 012	113	STIEBO	
51	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	114	MOUNTED ON THE REAR COVERED	115	WFR 012	116	STIEBO
52	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	117	MOUNTED ON THE REAR COVERED	118	WFR 012	119	STIEBO
53	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	120	MOUNTED ON THE REAR COVERED	121	WFR 012	122	STIEBO
54	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	123	MOUNTED ON THE REAR COVERED	124	WFR 012	125	STIEBO
55	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	126	MOUNTED ON THE REAR COVERED	127	WFR 012	128	STIEBO
56	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	129	MOUNTED ON THE REAR COVERED	130	WFR 012	131	STIEBO
57	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	132	MOUNTED ON THE REAR COVERED	133	WFR 012	134	STIEBO
58	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	137	MOUNTED ON THE REAR COVERED	138	WFR 012	139	STIEBO	
59	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	140	MOUNTED ON THE REAR COVERED	141	WFR 012	142	STIEBO	
60	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	143	MOUNTED ON THE REAR COVERED	144	WFR 012	145	STIEBO	
61	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	146	MOUNTED ON THE REAR COVERED	147	WFR 012	148	STIEBO
62	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	149	MOUNTED ON THE REAR COVERED	150	WFR 012	151	STIEBO
63	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	152	MOUNTED ON THE REAR COVERED	153	WFR 012	154	STIEBO
64	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	155	MOUNTED ON THE REAR COVERED	156	WFR 012	157	STIEBO
65	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	158	MOUNTED ON THE REAR COVERED	159	WFR 012	160	STIEBO
66	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	161	MOUNTED ON THE REAR COVERED	162	WFR 012	163	STIEBO
67	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	164	MOUNTED ON THE REAR COVERED	165	WFR 012	166	STIEBO
68	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	169	MOUNTED ON THE REAR COVERED	170	WFR 012	171	STIEBO	
69	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	172	MOUNTED ON THE REAR COVERED	173	WFR 012	174	STIEBO	
70	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	175	MOUNTED ON THE REAR COVERED	176	WFR 012	177	STIEBO	
71	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	178	MOUNTED ON THE REAR COVERED	179	WFR 012	180	STIEBO
72	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	181	MOUNTED ON THE REAR COVERED	182	WFR 012	183	STIEBO
73	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	184	MOUNTED ON THE REAR COVERED	185	WFR 012	186	STIEBO
74	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	187	MOUNTED ON THE REAR COVERED	188	WFR 012	189	STIEBO
75	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	190	MOUNTED ON THE REAR COVERED	191	WFR 012	192	STIEBO
76	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	193	MOUNTED ON THE REAR COVERED	194	WFR 012	195	STIEBO
77	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	196	MOUNTED ON THE REAR COVERED	197	WFR 012	198	STIEBO
78	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	199	MOUNTED ON THE REAR COVERED	200	WFR 012	201	STIEBO	
79	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	202	MOUNTED ON THE REAR COVERED	203	WFR 012	204	STIEBO	
80	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	205	MOUNTED ON THE REAR COVERED	206	WFR 012	207	STIEBO	
81	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	208	MOUNTED ON THE REAR COVERED	209	WFR 012	210	STIEBO
82	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	211	MOUNTED ON THE REAR COVERED	212	WFR 012	213	STIEBO
83	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	214	MOUNTED ON THE REAR COVERED	215	WFR 012	216	STIEBO
84	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	217	MOUNTED ON THE REAR COVERED	218	WFR 012	219	STIEBO
85	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	220	MOUNTED ON THE REAR COVERED	221	WFR 012	222	STIEBO
86	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	223	MOUNTED ON THE REAR COVERED	224	WFR 012	225	STIEBO
87	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	226	MOUNTED ON THE REAR COVERED	227	WFR 012	228	STIEBO
88	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	229	MOUNTED ON THE REAR COVERED	230	WFR 012	231	STIEBO	
89	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	232	MOUNTED ON THE REAR COVERED	233	WFR 012	234	STIEBO	
90	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	235	MOUNTED ON THE REAR COVERED	236	WFR 012	237	STIEBO	
91	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	238	MOUNTED ON THE REAR COVERED	239	WFR 012	240	STIEBO
92	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	241	MOUNTED ON THE REAR COVERED	242	WFR 012	243	STIEBO
93	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	244	MOUNTED ON THE REAR COVERED	245	WFR 012	246	STIEBO
94	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	247	MOUNTED ON THE REAR COVERED	248	WFR 012	249	STIEBO
95	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	250	MOUNTED ON THE REAR COVERED	251	WFR 012	252	STIEBO
96	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	253	MOUNTED ON THE REAR COVERED	254	WFR 012	255	STIEBO
97	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	256	MOUNTED ON THE REAR COVERED	257	WFR 012	258	STIEBO
98	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	259	MOUNTED ON THE REAR COVERED	260	WFR 012	261	STIEBO	
99	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	262	MOUNTED ON THE REAR COVERED	263	WFR 012	264	STIEBO	
100	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	265	MOUNTED ON THE REAR COVERED	266	WFR 012	267	STIEBO	
101	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	268	MOUNTED ON THE REAR COVERED	269	WFR 012	270	STIEBO
102	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	271	MOUNTED ON THE REAR COVERED	272	WFR 012	273	STIEBO
103	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	274	MOUNTED ON THE REAR COVERED	275	WFR 012	276	STIEBO
104	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	277	MOUNTED ON THE REAR COVERED	278	WFR 012	279	STIEBO
105	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	280	MOUNTED ON THE REAR COVERED	281	WFR 012	282	STIEBO
106	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	283	MOUNTED ON THE REAR COVERED	284	WFR 012	285	STIEBO
107	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	286	MOUNTED ON THE REAR COVERED	287	WFR 012	288	STIEBO
108	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	289	MOUNTED ON THE REAR COVERED	290	WFR 012	291	STIEBO	
109	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	292	MOUNTED ON THE REAR COVERED	293	WFR 012	294	STIEBO	
110	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	295	MOUNTED ON THE REAR COVERED	296	WFR 012	297	STIEBO	
111	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	298	MOUNTED ON THE REAR COVERED	299	WFR 012	300	STIEBO
112	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	301	MOUNTED ON THE REAR COVERED	302	WFR 012	303	STIEBO
113	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	304	MOUNTED ON THE REAR COVERED	305	WFR 012	306	STIEBO
114	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	307	MOUNTED ON THE REAR COVERED	308	WFR 012	309	STIEBO
115	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1	IC2000	SCHNEIDER	310	MOUNTED ON THE REAR COVERED	311	WFR 012	312	STIEBO
116	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	313	MOUNTED ON THE REAR COVERED	314	WFR 012	315	STIEBO
117	WALCOT SWITCH (MOUNTED ON THE REAR COVER)	1	1	IC2000	SCHNEIDER	316	MOUNTED ON THE REAR COVERED	317	WFR 012	318	STIEBO
118	NATURAL BACKGROUND BLACK LETTERS (MOUNTED ON THE REAR COVER)	13	1	TECHNOR-FILASMEA	319	MOUNTED ON THE REAR COVERED	320	WFR 012	321	STIEBO	
119	ASSEMBLY OPERATOR LABEL 12000	1	1	TECHNOR-FILASMEA	322	MOUNTED ON THE REAR COVERED	323	WFR 012	324	STIEBO	
120	ASSEMBLY OPERATOR LABEL 60000	1	1	TECHNOR-FILASMEA	325	MOUNTED ON THE REAR COVERED	326	WFR 012	327	STIEBO	
121	GREEN PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	328	MOUNTED ON THE REAR COVERED	329	WFR 012	330	STIEBO
122	YELLOW PILOT LIGHT (220VAC)	1	1	PLD-40	TECHNOR-FILASMEA	331	MOUNTED ON THE REAR COVERED	332	WFR 012	333	STIEBO
123	STEP ROTARY ROTARY SWITCH - 3 POS	1	1	PLC-C10	TECHNOR-FILASMEA	334	MOUNTED ON THE REAR COVERED	335	WFR 012	336	STIEBO
124	BLACK PUSHBUTTON (240)	1	1	PLC-C10	TECHNOR-FILASMEA	337	MOUNTED ON THE REAR COVERED	338	WFR 012	339	STIEBO
125	EXTERNAL HANDLE FOR MCB (COUSABLE)	1	1</								

Project
EGPC CRUDE OIL TANK FARM

ENPPI

**Explosion Proof
Electrical Equipment**

Technor ITALSMEA
A company of MARECHAL ELECTRIC GROUP


1251-100-520-01-25

B050X12221742	check	Matassa
Vaccalluzzo		

App.	Roncoroni	Date	26/06/2020
Scale	/ 	Rev.	3 S.O. E-200

18

OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL09)

الدراسة لمهندسين الكهرباء والالكترونيات

Enppi

ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-ELD-001	07/34	0

PE

CIRCUIT NO. (QL.10)

MCB
10A
4P

TB
R.10
S.10
T.10
N.10

LPDP QL.10 R 01

LPDP QL.10 S 02

LPDP QL.10 T 03

LPDP QL.10 R 04

LPDP QL.10 S 05

LPDP QL.10 T 06

L5-030-LPDP-SF/1
4x10 mm²

L5-030-LPDP-SF/2
4x10 mm²

L5-030-LPDP-SF/3
4x10 mm²

L5-030-LPDP-SF/5
4x10 mm²

L5-030-LPDP-SF/8
4x10 mm²

L5-030-LPDP-SF/7
4x10 mm²

LPDP QL.10 S 11

LPDP QL.10 T 12

LPDP QL.10 R 13

LPDP QL.10 S 14

LPDP QL.10 T 15

LPDP QL.10 R 16

LPDP QL.10 S 17

LPDP QL.10 T 18

L5-030-LPDP-SF/12
4x10 mm²

L5-030-LPDP-SF/11
4x10 mm²

L5-030-LPDP-SF/10
4x10 mm²

L5-030-LPDP-SF/9
4x10 mm²

L5-030-LPDP-SF/8
4x10 mm²

L5-030-LPDP-SF/18
4x10 mm²

L5-030-LPDP-SF/17
4x10 mm²

L5-030-LPDP-SF/20
4x10 mm²

L5-030-LPDP-SF/19
4x10 mm²

CIRCUIT NO. (QL.11)

MCB
10A
4P

TB
R.11
S.11
T.11
N.11

LPDP QL.11 R 01

LPDP QL.11 S 02

LPDP QL.11 T 03

LPDP QL.11 R 04

LPDP QL.11 S 05

LPDP QL.11 T 06

L6-030-LPDP-SF/1
4x10 mm²

L6-030-LPDP-SF/2
4x10 mm²

L6-030-LPDP-SF/3
4x10 mm²

L6-030-LPDP-SF/5
4x10 mm²

L6-030-LPDP-SF/8
4x10 mm²

L6-030-LPDP-SF/7
4x10 mm²

LPDP QL.11 S 11

LPDP QL.11 T 12

LPDP QL.11 R 13

LPDP QL.11 S 14

LPDP QL.11 T 09

L6-030-LPDP-SF/12
4x10 mm²

L6-030-LPDP-SF/11
4x10 mm²

L6-030-LPDP-SF/10
4x10 mm²

L6-030-LPDP-SF/9
4x10 mm²

L6-030-LPDP-SF/8
4x10 mm²

L6-030-LPDP-SF/19
4x10 mm²

L6-030-LPDP-SF/18
4x10 mm²

L6-030-LPDP-SF/17
4x10 mm²

L6-030-LPDP-SF/20
4x10 mm²

L6-030-LPDP-SF/19
4x10 mm²

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SWAIL POWER BLOCK

GOOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL10/11)

الدرك هـ الهندسة للصناعات التبريدية والكهربائية

ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

DOCUMENT NUMBER	SHEET
-----------------	-------

DOCUMENT NUMBER	SHEET
01251 100 070 515 055	

01251-100-030-ELD-001

OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)

CIRCUIT NO. (QL.12)
PE
MCB
10A
4P

TB
R.12
S.12
T.12
N.12

LPDP QL.12 R 01 5.0
LPDP QL.12 S 02 5.0
LPDP QL.12 T 03 5.0
LPDP QL.12 R 04 5.0
LPDP QL.12 S 05 5.0
LPDP QL.12 T 06 5.0
LPDP QL.12 R 07 5.0
LPDP QL.12 S 08 5.0
LPDP QL.12 T 09 5.0
LPDP QL.12 R 10 5.0
LPDP QL.12 S 11 5.0
LPDP QL.12 T 12 5.0
LPDP QL.12 R 13 5.0
LPDP QL.12 S 14 5.0
LPDP QL.12 T 15 5.0
LPDP QL.12 R 16 5.0
LPDP QL.12 S 17 5.0
LPDP QL.12 T 18 5.0
LPDP QL.12 R 19 5.0
LPDP QL.12 S 20 5.0
LPDP QL.12 T 21 5.0

L7-030-LPDP-SF/1
4x10 mm2
L7-030-LPDP-SF/2
4x10 mm2
L7-030-LPDP-SF/3
4x10 mm2
L7-030-LPDP-SF/4
4x10 mm2
L7-030-LPDP-SF/5
4x10 mm2
L7-030-LPDP-SF/6
4x10 mm2
L7-030-LPDP-SF/7
4x10 mm2
L7-030-LPDP-SF/8
4x10 mm2
L7-030-LPDP-SF/9
4x10 mm2
L7-030-LPDP-SF/10
4x10 mm2
L7-030-LPDP-SF/11
4x10 mm2
L7-030-LPDP-SF/12
4x10 mm2
L7-030-LPDP-SF/13
4x10 mm2
L7-030-LPDP-SF/14
4x10 mm2
L7-030-LPDP-SF/15
4x10 mm2
L7-030-LPDP-SF/16
4x10 mm2
L7-030-LPDP-SF/17
4x10 mm2
L7-030-LPDP-SF/18
4x10 mm2
L7-030-LPDP-SF/19
4x10 mm2
L7-030-LPDP-SF/20
4x10 mm2
L7-030-LPDP-SF/21
4x10 mm2

CIRCUIT NO. (QL.13)
TB
R.13
S.13
T.13
N.13

LPDP QL.13 R 01 5.0
LPDP QL.13 S 02 5.0
LPDP QL.13 T 03 5.0
LPDP QL.13 R 04 5.0
LPDP QL.13 S 05 5.0
LPDP QL.13 T 06 5.0
LPDP QL.13 R 07 5.0
LPDP QL.13 S 08 5.0
LPDP QL.13 T 09 5.0
LPDP QL.13 R 10 5.0
LPDP QL.13 S 11 5.0
LPDP QL.13 T 12 5.0
LPDP QL.13 R 13 5.0
LPDP QL.13 S 14 5.0
LPDP QL.13 T 15 5.0
LPDP QL.13 R 16 5.0
LPDP QL.13 S 17 5.0
LPDP QL.13 T 18 5.0
LPDP QL.13 R 19 5.0
LPDP QL.13 S 20 5.0
LPDP QL.13 T 21 5.0

L8-030-LPDP-SF/1
4x10 mm2
L8-030-LPDP-SF/2
4x10 mm2
L8-030-LPDP-SF/3
4x10 mm2
L8-030-LPDP-SF/4
4x10 mm2
L8-030-LPDP-SF/5
4x10 mm2
L8-030-LPDP-SF/6
4x10 mm2
L8-030-LPDP-SF/7
4x10 mm2
L8-030-LPDP-SF/8
4x10 mm2
L8-030-LPDP-SF/9
4x10 mm2
L8-030-LPDP-SF/10
4x10 mm2
L8-030-LPDP-SF/11
4x10 mm2
L8-030-LPDP-SF/12
4x10 mm2
L8-030-LPDP-SF/13
4x10 mm2
L8-030-LPDP-SF/14
4x10 mm2
L8-030-LPDP-SF/15
4x10 mm2
L8-030-LPDP-SF/16
4x10 mm2
L8-030-LPDP-SF/17
4x10 mm2
L8-030-LPDP-SF/18
4x10 mm2
L8-030-LPDP-SF/19
4x10 mm2
L8-030-LPDP-SF/20
4x10 mm2
L8-030-LPDP-SF/21
4x10 mm2

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL.12/13)

EGPC
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES
SCALE: NTS
DOCUMENT NUMBER: 01251-100-030-ELD-001
SHEET: 09/54
REVISION: 0

OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)

CIRCUIT NO. (QL14)

PE
TB
R14
S14
T14
N14

MCB
10A
4P

LPDP QL14 R 01 5.0
LPDP QL14 S 02 5.0
LPDP QL14 T 03 5.0
LPDP QL14 R 04 5.0
LPDP QL14 S 05 5.0
LPDP QL14 T 06 5.0
LPDP QL14 R 07 5.0
LPDP QL14 S 08 5.0
LPDP QL14 T 09 5.0
LPDP QL14 R 10 5.0
LPDP QL14 S 11 5.0
LPDP QL14 T 12 5.0
LPDP QL14 R 13 5.0
LPDP QL14 S 14 5.0
LPDP QL14 T 15 5.0
LPDP QL14 R 16 5.0
LPDP QL14 S 17 5.0
LPDP QL14 T 18 5.0
LPDP QL14 R 19 5.0
LPDP QL14 S 20 5.0
LPDP QL14 T 21 5.0

L9-030-LPDP-SF/1
4x10 mm2
L9-030-LPDP-SF/2
4x10 mm2
L9-030-LPDP-SF/3
4x10 mm2
L9-030-LPDP-SF/4
4x10 mm2
L9-030-LPDP-SF/5
4x10 mm2
L9-030-LPDP-SF/6
4x10 mm2
L9-030-LPDP-SF/7
4x10 mm2
L9-030-LPDP-SF/8
4x10 mm2
L9-030-LPDP-SF/9
4x10 mm2
L9-030-LPDP-SF/10
4x10 mm2
L9-030-LPDP-SF/11
4x10 mm2
L9-030-LPDP-SF/12
4x10 mm2
L9-030-LPDP-SF/13
4x10 mm2
L9-030-LPDP-SF/14
4x10 mm2
L9-030-LPDP-SF/15
4x10 mm2
L9-030-LPDP-SF/16
4x10 mm2
L9-030-LPDP-SF/17
4x10 mm2
L9-030-LPDP-SF/18
4x10 mm2
L9-030-LPDP-SF/19
4x10 mm2
L9-030-LPDP-SF/20
4x10 mm2
L9-030-LPDP-SF/21
4x10 mm2

CIRCUIT NO. (QL15)

TB
R15
S15
T15
N15

MCB
10A
4P

LPDP QL15 R 01 5.0
LPDP QL15 S 02 5.0
LPDP QL15 T 03 5.0
LPDP QL15 R 04 5.0
LPDP QL15 S 05 5.0
LPDP QL15 T 06 5.0
LPDP QL15 R 07 5.0
LPDP QL15 S 08 5.0
LPDP QL15 T 09 5.0
LPDP QL15 R 10 5.0
LPDP QL15 S 11 5.0
LPDP QL15 T 12 5.0
LPDP QL15 R 13 5.0
LPDP QL15 S 14 5.0
LPDP QL15 T 15 5.0
LPDP QL15 R 16 5.0
LPDP QL15 S 17 5.0
LPDP QL15 T 18 5.0
LPDP QL15 R 19 5.0
LPDP QL15 S 20 5.0
LPDP QL15 T 21 5.0


L10-030-LPDP-SF/1
4x10 mm2
L10-030-LPDP-SF/2
4x10 mm2
L10-030-LPDP-SF/3
4x10 mm2
L10-030-LPDP-SF/4
4x10 mm2
L10-030-LPDP-SF/5
4x10 mm2
L10-030-LPDP-SF/6
4x10 mm2
L10-030-LPDP-SF/7
4x10 mm2
L10-030-LPDP-SF/8
4x10 mm2
L10-030-LPDP-SF/9
4x10 mm2
L10-030-LPDP-SF/10
4x10 mm2
L10-030-LPDP-SF/11
4x10 mm2
L10-030-LPDP-SF/12
4x10 mm2
L10-030-LPDP-SF/13
4x10 mm2
L10-030-LPDP-SF/14
4x10 mm2
L10-030-LPDP-SF/15
4x10 mm2
L10-030-LPDP-SF/16
4x10 mm2
L10-030-LPDP-SF/17
4x10 mm2
L10-030-LPDP-SF/18
4x10 mm2
L10-030-LPDP-SF/19
4x10 mm2
L10-030-LPDP-SF/20
4x10 mm2
L10-030-LPDP-SF/21
4x10 mm2

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL14/15)

EGPC
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES
DOCUMENT NUMBER
NTS
01251-100-030-ELD-001
10/34
0


OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)

CIRCUIT NO. (QL16)
PE
TB
R16
S16
T16
N16
MCB
10A
4P



CIRCUIT NO. (QL17)

TB
R17
S17
T17
N17
MCB
10A
4P




EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL16/17)

المركز الهندسي للصناعات البترولية والكيماويات
Enppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE
N1S
DOCUMENT NUMBER
01251-100-030-ELD-001
REVISION
SHEET
11/34
0

OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)



SPARE

SPARE

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL.18/19/20)


المركز الهندسي للنفط والبتروكيماويات

EGPC


ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES
DOCUMENT NUMBER
SHEET
DIVISION
NTS
01251-100-030-ELD-001
12/34
0

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL.21/22/23)

المركبة الهندسية للبترول والكيمياء	ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES	
إينابي		
Enappi	DOCUMENT NUMBER	SHEET
NTS	01251-100-030-ELD-001	13/34
		0




OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL.26 TO QL.32)

الدائرة الكهربائية للأنوار والصغيرة
Happy
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES
SCALE: NTS
DOCUMENT NUMBER: 01251-100-030-ELD-001
SHEET: 15/34
REVISION: 0

OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING & SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-LPDP-1) CKT. (QL.33/34)





المركز الهندسي للبتروكيماويات والمنتجات البترولية

Hamppi

ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-ELD-001	16/34	0

OUTDOOR LIGHTING AND
POWER DISTRIBUTION PANEL
(030-LPDP-1)




EGPC CRUDE OIL TANK
AGROOD AREA (MODULE)
OUTDOOR LIGHTING & SMALL POWER
DIST. PANEL (030-LPDP-1) CKT. (Q

SCALE	DOCUMENT NUMBER	SHEET	DATE
NTS	01251-100-030-ELD-001	18/34	0

انجي ايلديز
Engpi
 ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM1-DP-2)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EPM1-DP-2) CKT. (QF.02 TO QF.07)



المركز الهندسي للصناعات البترولية والكيمياء

Enppi

ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-ELD-001	19/34	0



MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM1-DP-2)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP1-DP-2) CKT. (QF.08 TO QF.11)

المركز الهندسي للصناعات البترولية والكيمياء
Emppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES
SCALE NTS
DOCUMENT NUMBER 01251-100-030-ELD-001
SHEET 20/34
PARTSDIN 0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM1-DP-2)



EGPC CRUDE OIL TANK FARM

AGROOD AREA (MODULE-1)

OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM

DIST. PANEL (030-EPM1-DP-2) CKT. (QF.12/13/14)

المركز الهندسي للصناعات البترولية والكيمياء

Enppi

ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-ELD-001	21/34	0

[illegible]

DEDICATED FOR MODULE PERIMETRAL EMERGENCY LIGHTING


DEDICATED FOR MODULE ROOF TOP NORMAL LIGHTING

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMPT-DP-2) CKT. (QF.15 TO QF.19)

ادرك الهندسة للصناعات البترولية والكيمياء
Eppri

SCALE	DOCUMENT NUMBER	SECRET	REVISION
NTS	01251-100-030-ELD-001	22/34	0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM2-DP-2)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP2-DP-2) CKT. (QF.02 TO QF.07)

EGPC
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES
DOCUMENT NUMBER
01251-100-030-ELD-001 23/34 0

PE

CIRCUIT NO. (Q.F.08)

TB

L1.8

L2.8



L3.8

N.8

MCB

20A

4P



الحركة الهندسية للصناعات التحويلية والكيمياء

Address

ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE



NTS

DOCUMENT NUMBER
01251-100-030-ELD-001


SECRET REVISION

04/34 0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM2-DP-2)



MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM3-DP-2)




EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP3-DP-2) CKT. (QF.02 TO QF.07)

الهيئة العامة للغذاء والدواء
Enppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-ELD-001	27/34	0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM3-DP-2)





EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP3-DP-2) CKT. (QF.08 TO QF.11)

المركز الهندسي للصناعات البترولية والكيماويات
Enppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	EXTENSION
NTS	01251-100-030-ELD-001	28/34	0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM3-DP-2)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP3-DP-2) CKT. (QF.12/13/14)

البريد الإلكتروني: elshorouk@egpc.com.eg

Elshorouk


ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE: NTS

DOCUMENT NUMBER: 01251-100-030-ELD-001

REVISION: 29/34

0



SPARE

SPARE

DEDICATED FOR MODULE PERIMETRAL EMERGENCY LIGHTING


DEDICATED FOR MODULE ROOF TOP NORMAL LIGHTING

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP3-DP-2) CKT. (QF.15 TO QF.19)

الدراسة الهندسية للصناعات البترولية والكربونية
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SECRET	REVISION
N15	01251-100-030-ELD-001	30/34	0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM4-DP-2)




EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP4-DP-2) CXT. (QF.02 TO QF.07)

الدكتور المهندس المهندس المهندس
Egppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	NTS	DOCUMENT NUMBER	01251-100-030-ELD-001	SHEET	31/34	
					REVISION	0

MODULE OUTDOOR LIGHTING
AND POWER DISTRIBUTION
PANEL (030-EPM4-DP-2)



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
OUTDOOR LIGHTING AND SMALL POWER BLOCK DIAGRAM
DIST. PANEL (030-EMP4-DP-2) CKT. (QF.08 TO QF.11)

المركز الهندسي للصناعات البترولية والكيمياء

Epppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-ELD-001	32/34	0

PE

CIRCUIT NO.(QF.12)

MCB
20A
2P

TB
L112
N12

CIRCUIT NO.(QF.13)


MCB
20A
2P

TB
L213
N13


CIRCUIT NO.(QF.14)

MCB
20A
3P

TB
L114
N14
LP14



الدركه الهندية للصناعات البترولييه والكيمياويه	انجي	ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES	DOCUMENT NUMBER	01251-100-030-ELD-001	SHEET	33/34	PARTS/DRAWING	0
--	------	---	-----------------	-----------------------	-------	-------	---------------	---



DEDICATED FOR MODULE PERIMETRAL EMERGENCY LIGHTING

DEDICATED FOR MODULE ROOF TOP NORMAL LIGHTING

System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.03- Motor Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.04- Electrical Cables Schedule

PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLE Service	Service Voltage	KW	Size	Type	L
38	P-030-LPDP-1	WP	030-SUB1-VSWG-1 (A2-Q8)	030-LPDP-1	EX	3PH POWER FEEDER	400VAC	40	3.5x120	4B	370
38	P1-030-LPDP-CR-4B	EX	030-LPDP-1 (QL 01)	Convenience Receptacle ckt.1 Dist-4B	EX	1PH POWER FEEDER	230VAC		3x16	3E	200
38	P1-030-LPDP-CR-1	EX	Convenience Receptacle ckt.1 Dist-4B	Convenience Receptacle ckt.1 JB-1	EX	1PH POWER FEEDER	230VAC		3x16	3E	35
38	P1-030-LPDP-CR-2	EX	Convenience Receptacle ckt.1 JB-1	Convenience Receptacle ckt.1 JB-2	EX	1PH POWER FEEDER	230VAC		3x16	3E	50
38	P1-030-LPDP-CR-3	EX	Convenience Receptacle ckt.1 Dist-4B	Convenience Receptacle ckt.1 JB-3	EX	1PH POWER FEEDER	230VAC		3x16	3E	125
38	P2-030-LPDP-CR-4B	EX	030-LPDP-1 (QL 02)	Convenience Receptacle ckt.2 Dist-4B	EX	1PH POWER FEEDER	230VAC		3x16	3E	50
38	P2-030-LPDP-CR-1	EX	Convenience Receptacle ckt.2 Dist-4B	Convenience Receptacle ckt.2 JB-1	EX	1PH POWER FEEDER	230VAC		3x16	3E	140
38	P2-030-LPDP-CR-2	EX	Convenience Receptacle ckt.2 Dist-4B	Convenience Receptacle ckt.2 JB-2	EX	1PH POWER FEEDER	230VAC		3x16	3E	120
38	P3-030-LPDP-CR-1	EX	030-LPDP-1 (QL 03)	Convenience Receptacle ckt.3 JB-1	EX	1PH POWER FEEDER	230VAC		3x16	3E	50
38	P3-030-LPDP-CR-2	EX	Convenience Receptacle ckt.3 JB-1	Convenience Receptacle ckt.3 JB-2	EX	1PH POWER FEEDER	230VAC		3x16	3E	50
38	P3-030-LPDP-CR-3	EX	Convenience Receptacle ckt.3 JB-2	Convenience Receptacle ckt.3 JB-3	EX	1PH POWER FEEDER	230VAC		3x16	3E	50
38	P3-030-LPDP-CR-4	EX	Convenience Receptacle ckt.3 JB-3	Convenience Receptacle ckt.3 JB-4	EX	1PH POWER FEEDER	230VAC		3x16	3E	50
39	L1-030-LPDP-SF	EX	030-LPDP-1 (QL 06)	Street / Fence Lighting Circuit No.1	EX	3PH POWER FEEDER	400VAC		4x10	4B	1510
39	L2-030-LPDP-SF	EX	030-LPDP-1 (QL 07)	Street / Fence Lighting Circuit No.2	EX	3PH POWER FEEDER	400VAC		4x10	4B	250
39	L3-030-LPDP-SF	EX	030-LPDP-1 (QL 08)	Street / Fence Lighting Circuit No.3	EX	3PH POWER FEEDER	400VAC		4x10	4B	400
39	L4-030-LPDP-SF	EX	030-LPDP-1 (QL 09)	Street / Fence Lighting Circuit No.4	EX	3PH POWER FEEDER	400VAC		4x10	4B	670
39	L5-030-LPDP-SF	EX	030-LPDP-1 (QL 10)	Street / Fence Lighting Circuit No.5	EX	3PH POWER FEEDER	400VAC		4x10	4B	1170
39	L6-030-LPDP-SF	EX	030-LPDP-1 (QL 11)	Street / Fence Lighting Circuit No.6	EX	3PH POWER FEEDER	400VAC		4x10	4B	1560
39	L7-030-LPDP-SF	EX	030-LPDP-1 (QL 12)	Street / Fence Lighting Circuit No.7	EX	3PH POWER FEEDER	400VAC		4x10	4B	670
39	L8-030-LPDP-SF	EX	030-LPDP-1 (QL 13)	Street / Fence Lighting Circuit No.8	EX	3PH POWER FEEDER	400VAC		4x10	4B	1150
39	L9-030-LPDP-SF	EX	030-LPDP-1 (QL 14)	Street / Fence Lighting Circuit No.9	EX	3PH POWER FEEDER	400VAC		4x10	4B	690
39	L10-030-LPDP-SF	EX	030-LPDP-1 (QL 15)	Street / Fence Lighting Circuit No.10	EX	3PH POWER FEEDER	400VAC		4x10	4B	1190
39	L11-030-LPDP-SF	EX	030-LPDP-1 (QL 16)	Street / Fence Lighting Circuit No.11	EX	3PH POWER FEEDER	400VAC		4x10	4B	1550
39	L12-030-LPDP-SF	EX	030-LPDP-1 (QL 17)	Street / Fence Lighting Circuit No.12	EX	3PH POWER FEEDER	400VAC		4x10	4B	690
39	L13-030-LPDP-SF	EX	030-LPDP-1 (QL 18)	Street / Fence Lighting Circuit No.13	EX	3PH POWER FEEDER	400VAC		4x10	4B	1240
39	N1-030-LPDP-TG	EX	030-LPDP-1 (QL 21)	Normal Lighting Circuit No.1	EX	1PH POWER FEEDER	230VAC		3x10	3E	400
39	N2-030-LPDP-TG	EX	030-LPDP-1 (QL 22)	Normal Lighting Circuit No.2	EX	1PH POWER FEEDER	230VAC		3x10	3E	350
39	N3-030-LPDP-TG	EX	030-LPDP-1 (QL 23)	Normal Lighting Circuit No.3	EX	1PH POWER FEEDER	230VAC		3x10	3E	300
39	N4-030-LPDP-TG	EX	030-LPDP-1 (QL 24)	Normal Lighting Circuit No.4	EX	1PH POWER FEEDER	230VAC		3x10	3E	450
39	N5-030-LPDP-TG	EX	030-LPDP-1 (QL 25)	Normal Lighting Circuit No.5	EX	1PH POWER FEEDER	230VAC		3x10	3E	150
39	N6-030-LPDP-TG	EX	030-LPDP-1 (QL 26)	Normal Lighting Circuit No.6	EX	1PH POWER FEEDER	230VAC		3x10	3E	150
40	E1-030-LPDP-LTG	EX	030-LPDP-1 (QL 33)	Emergency Lighting Circuit No.1	EX	1PH POWER FEEDER	230VAC		4x10	4L	400
40	E2-030-LPDP-LTG	EX	030-LPDP-1 (QL 34)	Emergency Lighting Circuit No.2	EX	1PH POWER FEEDER	230VAC		4x10	4L	350
40	E3-030-LPDP-LTG	EX	030-LPDP-1 (QL 35)	Emergency Lighting Circuit No.3	EX	1PH POWER FEEDER	230VAC		4x10	4L	300
40	E4-030-LPDP-LTG	EX	030-LPDP-1 (QL 36)	Emergency Lighting Circuit No.4	EX	1PH POWER FEEDER	230VAC		4x10	4L	450
40	E5-030-LPDP-LTG	EX	030-LPDP-1 (QL 37)	Emergency Lighting Circuit No.5	EX	1PH POWER FEEDER	230VAC		4x10	4L	150
41	E6-030-LPDP-LTG	EX	030-LPDP-1 (QL 38)	Emergency Lighting Circuit No.6	EX	1PH POWER FEEDER	230VAC		4x10	4L	150
41	P1-030-WR-4B	WP	030-SUB1-VSWG-1 (A2-Q7)	Welding Receptacle ckt.1 Dist-4B	EX	3PH POWER FEEDER	400VAC		3.5x70	4B	140
41	P1-030-WR-1	EX	Welding Receptacle ckt.1 Dist-4B	Welding Receptacle ckt.1 JB-1	EX	3PH POWER FEEDER	400VAC		3.5x70	4B	70
41	P2-030-WR-2	EX	Welding Receptacle ckt.2 Dist-4B	Welding Receptacle ckt.2 JB-2	EX	3PH POWER FEEDER	400VAC		3.5x70	4B	80
41	P2-030-WR-1	WP	030-SUB1-VSWG-1 (B1-Q2)	Welding Receptacle ckt.2 Dist-4B	EX	3PH POWER FEEDER	400VAC		3.5x70	4B	380
41	P2-030-WR-2	WP	Welding Receptacle ckt.2 Dist-4B	Welding Receptacle ckt.2 JB-2	EX	3PH POWER FEEDER	400VAC		3.5x70	4B	65

43	P1-030-EPM1-CR-1	EX	030-EPM1-DP-2 (QF 2)	Convenience Receptacles dkt.1	EX	1PH POWER FEEDER	230VAC	3x16	3E	370
43	L1-030-EPM1-FT	EX	030-EPM1-DP-2 (QF 5)	FLOOD TOWER-1	EX	3PH POWER FEEDER	400VAC	4x10	4B	350
43	L2-030-EPM1-FT	EX	030-EPM1-DP-2 (QF 6)	FLOOD TOWER-2	EX	3PH POWER FEEDER	400VAC	4x10	4B	280
43	L3-030-EPM1-FT	EX	030-EPM1-DP-2 (QF 7)	FLOOD TOWER-3	EX	3PH POWER FEEDER	400VAC	4x10	4B	420
43	N1-030-EPM1-LTG	EX	030-EPM1-DP-2 (QF 9)	TANK NORMAL LTG CKT.1	EX	1PH POWER FEEDER	230VAC	3x10	3E	600
43	E1-030-EPM1-LTG	EX	030-EPM1-DP-2 (QF 14)	TANK EMERGENCY LTG CKT.1	EX	1PH POWER FEEDER	230VAC	4x10	4L	400
43	E2-030-EPM1-LTG	EX	030-EPM1-DP-2 (QF 15)	TANK EMERGENCY LTG CKT.2	EX	1PH POWER FEEDER	230VAC	4x10	4L	600
48	P1-030-EPM2-CR-1	EX	030-EPM2-DP-2 (QF 2)	Convenience Receptacles dkt.1	EX	1PH POWER FEEDER	230VAC	3x16	3E	210
48	L1-030-EPM2-FT	EX	030-EPM2-DP-2 (QF 5)	FLOOD TOWER-1	EX	3PH POWER FEEDER	400VAC	4x10	4B	130
48	L2-030-EPM2-FT	EX	030-EPM2-DP-2 (QF 6)	FLOOD TOWER-2	EX	3PH POWER FEEDER	400VAC	4x10	4B	300
48	L3-030-EPM2-FT	EX	030-EPM2-DP-2 (QF 7)	FLOOD TOWER-3	EX	3PH POWER FEEDER	400VAC	4x10	4B	300
48	N1-030-EPM2-LTG	EX	030-EPM2-DP-2 (QF 9)	TANK NORMAL LTG CKT.1	EX	1PH POWER FEEDER	230VAC	3x10	3E	420
48	E1-030-EPM2-LTG	EX	030-EPM2-DP-2 (QF 14)	TANK EMERGENCY LTG CKT.1	EX	1PH POWER FEEDER	230VAC	4x10	4L	300
48	E2-030-EPM2-LTG	EX	030-EPM2-DP-2 (QF 15)	TANK EMERGENCY LTG CKT.2	EX	1PH POWER FEEDER	230VAC	4x10	4L	520
53	P1-030-EPM3-CR-1	EX	030-EPM3-DP-2 (QF 2)	Convenience Receptacles dkt.1	EX	1PH POWER FEEDER	230VAC	3x16	3E	370
53	L1-030-EPM3-FT	EX	030-EPM3-DP-2 (QF 5)	FLOOD TOWER-1	EX	3PH POWER FEEDER	400VAC	4x10	4B	350
53	L2-030-EPM3-FT	EX	030-EPM3-DP-2 (QF 6)	FLOOD TOWER-2	EX	3PH POWER FEEDER	400VAC	4x10	4B	280
53	L3-030-EPM3-FT	EX	030-EPM3-DP-2 (QF 7)	FLOOD TOWER-3	EX	3PH POWER FEEDER	400VAC	4x10	4B	420
53	N1-030-EPM3-LTG	EX	030-EPM3-DP-2 (QF 9)	TANK NORMAL LTG CKT.1	EX	1PH POWER FEEDER	230VAC	3x10	3E	600
53	E1-030-EPM3-LTG	EX	030-EPM3-DP-2 (QF 14)	TANK EMERGENCY LTG CKT.1	EX	1PH POWER FEEDER	230VAC	4x10	4L	400
53	E2-030-EPM3-LTG	EX	030-EPM3-DP-2 (QF 15)	TANK EMERGENCY LTG CKT.2	EX	1PH POWER FEEDER	230VAC	4x10	4L	600
58	P1-030-EPM4-CR-1	EX	030-EPM4-DP-2 (QF 2)	Convenience Receptacles dkt.1	EX	1PH POWER FEEDER	230VAC	3x16	3E	210
58	L1-030-EPM4-FT	EX	030-EPM4-DP-2 (QF 5)	FLOOD TOWER-1	EX	3PH POWER FEEDER	400VAC	4x10	4B	130
58	L2-030-EPM4-FT	EX	030-EPM4-DP-2 (QF 6)	FLOOD TOWER-2	EX	3PH POWER FEEDER	400VAC	4x10	4B	300
58	L3-030-EPM4-FT	EX	030-EPM4-DP-2 (QF 7)	FLOOD TOWER-3	EX	3PH POWER FEEDER	400VAC	4x10	4B	300
58	N1-030-EPM4-LTG	EX	030-EPM4-DP-2 (QF 9)	TANK NORMAL LTG CKT.1	EX	1PH POWER FEEDER	230VAC	3x10	3E	420
58	E1-030-EPM4-LTG	EX	030-EPM4-DP-2 (QF 14)	TANK EMERGENCY LTG CKT.1	EX	1PH POWER FEEDER	230VAC	4x10	4L	300
58	E2-030-EPM4-LTG	EX	030-EPM4-DP-2 (QF 15)	TANK EMERGENCY LTG CKT.2	EX	1PH POWER FEEDER	230VAC	4x10	4L	520



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.05- Electrical Cables Laying Certificates

System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.06- Electrical Cables Testing Certificates



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER
PTJLE-RFI

INSTRUMENT TYPE:
HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

SERIAL: 17015900385

INSPECTION DATE & TIME
28/06/2021

DOCUMENT No.
ITR-EL-0006A

SHEET NO.

DISCIPLINE
ELECTRICAL

TEST VOLTAGE: 1000

AREA / PACKAGE:
SUBSTATION

RESULT

Pass

FAIL

TESTER: SANWA-MG5000										SERIAL: 17015900385		28/06/2021 ITR-EL-0006A		SHEET NO	
Item/Tag NO.		CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			AREA / PACKAGE: SUBSTATION		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
37	P-030-MOV-005	4x4	✓												
38	P-030-MOV-007	4x4	✓												
39	P-030-MOV-008	4x4	✓												
40	P-030-LPDP-1	4x4	✓												
41	P1-030-WR-1B	3.5x120	✓												
42	P1-030-WR-1	3.5x70	✓												
43	P1-030-WR-2	3.5x70	✓												
44	P2-030-WR-1	3.5x70	✓												
45	P2-030-WR-2	3.5x70	✓												
46	P-030-50V-105	3.5x70	✓												
47	P-030-50V-106	4x4	✓												
48	P-030-PV-052	4x4	✓												
49	P-030-PV-060	4x4	✓												
50															
51															
52															
53															

Remarks :-

Reference :-

PETROJET

ENPP

therif

PMC



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

RFT-207

CONCLUSION

INSPECTION DATE & TIME

SERIAL:

SERVICE VOLTAGE:

DOCUMENT No.
ITR-EL-0006A




DISPLINE
ELECTRICAL

AREA / PACKAGE:

N O		Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M, Ohm"			PHASE TO NUETRAL "M, Ohm"			PHASES & NUETRAL TO ARMOR "M, Ohm"			AREA / PACKAGE:		
					BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1		N1-030-EPMB3-LTG	3*10	✓												
2		E1-030-EPMB3-LTG	4*10	✓												
3		E2-030-EPMB3-LTG	4*10	✓												
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																
18																
Remarks :-																

Remarks :-

Referance :-

		PETROJET	ENPPI.	PMC
NAME :				
SIGNATURE			 Islam Sherif	
DATE				


ITR-EL-0006A

11R-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

REF-172

INSTRUMENT TYPE:

INSPECTION DATE & TIME

SERIAL:

SERVICE VOLTAGE:
220 v

DOCUMENT NO
ITR-EL-0006A

DISCIPLINE
ELECTRICAL

SYSTEM NO.:

SHEET NO

TEST VOLTAGE:
1kv

AREA / PACKAGE:

N	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass / FAIL
1	L1-030-EPMA-ET	4X10	✓	0.1	0.1	0.1	0.1	0.1	0.1					✓
2	L2-030-EPMA-ET	4X10	✓	0.1	0.1	0.1	0.1	0.1	0.1					✓
3	L3-030-EPMA-ET	4X10	✓	0.1	0.1	0.1	0.1	0.1	0.1					✓
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														
17														
18														

Remarks :-

Reference :-

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

RFI-159

INSTRUMENT TYPE:

INSPECTION DATE & TIME

SERIAL:

SERVICE VOLTAGE:

220 v

DOCUMENT No.
ITR-EL-0006A

DISCIPLINE
ELECTRICAL

TEST VOLTAGE:
1kv

SYSTEM NO.:

SHEET NO

AREA / PACKAGE:

N O		Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT		
					BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1					0.1	0.1	0.1	0.1	0.1	0.1					✓	
2					0.1	0.1	0.1	0.1	0.1	0.1					✓	
3					0.1	0.1	0.1	0.1	0.1	0.1					✓	
4					0.1	0.1	0.1	0.1	0.1	0.1					✓	
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																
18																
Remarks :-																

TEST VOLTAGE: 220 v

TEST VOLTAGE: 1kv

AREA / PACKAGE:

Remarks :-

Reference :-

PETROJET		ENPP		PMC
NAME :				
SIGNATURE				
DATE				

ITR-EL-0006A



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.07- Electrical Cables Termination Certificates



Owner : Egyptian General Petroleum Corporation (EGPC)
Contractor : CONSORTIUM (ENPPI / PETROJET)
Project No: 01251-100-030
Document No: ITR-QC-000
Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY :
CABLE TERMINATION AND TEST
NOTIFICATION NO. :
PTJ-ELE-RFI-
DISCIPLINE :
DATE : 28/06/2021
ELEC

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
36	P-030-MOV-004	FIELD					
37	P-030-MOV-005	FIELD					
38	P-030-MOV-007	FIELD					
39	P-030-MOV-008	FIELD					
40	P-030-LPDP-1	FIELD					
41	P1-030-WR-JB	SUBSTATION					
42	P1-030-WR-1	FIELD					
43	P1-030-WR-2	FIELD					
44	P2-030-WR-1	SUBSTATION					
45	P2-030-WR-2	FIELD					
46	P-030-SOV-105	FIELD					
47	P-030-SOV-106	FIELD					
48	P-030-PV-052	FIELD					
49	P-030-PV-060	FIELD					
50							
51							
52							
53							
54							

NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

DISCIPLINE

ELEC

SHEET NO
1 OF 1

PTJ-ELE-RFI-

INSPECTION DATE & TIME

14/06/2021

ITR NUMBER
ITR-EL-0009

Item/Tag NO.

For All Cables tags in PTJ-ELE-RFI-

Type :-

Core:

Size:

NO.

Description of check

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed *

Check Hi-pot test is completed, only for MV/HV cables **

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

Calibration test certificate of testing equipment to be checked.

Remarks :

* : ITR-EL-006A/B

** : ITR-EL-008

NAME :

PETROJET

ENPPI

PMC

SIGNATURE

DATE

ITR-EL-0009



EGPC CRUDE OIL TANK FARM
AGROD AREA (MODULE 1 & 2)

Enppi



Owner : Egyptian General Petroleum Corporation (EGPC)

Contractor

CONSORTIUM (ENPPI / PETROJET)

REQUEST FOR INSPECTION

ACTIVITY : LIGHTING FIXTURES INSTALLATION/TERMINATION

NOTIFICATION NO. :

PTJ-ELE-RFI-171

DISCIPLINE :

ELE

DATE :

4/14/2021

NO.

DESCRIPTION

LOCATION

DATE / TIME

INSPECTION

PMO

ENPPI

PETROJET

REMARKS

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :

PETROJET


SIGNATURE

DATE


ENPPI
Islam Sherif

PMO

ITR-QC-0001



EGPC
AGROOD AREA (MODULE 1 & 2)



Enppi

INSPECTION AND TEST REPORT FOR
LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER
RPT_149

INSPECTION DATE & TIME

ITR NUMBER
ITR-EL-0003

DISCIPLINE
ELECTRICAL

SHEET NO

TAG/CIRCUIT NO

PANEL

AREA/PACKAGE

SYSTEM NO

LAMP TYPE: ☐ FLOURESCENT ☐ HP SODIUM ☒ LED




FIXTURE TYPE: ☐ GROUND STANCHION ☐ PLATFORM STANCHION ☐ BRACKET TYPE ☐ CEILING MOUNTED ☐ STREET LIGHTING ☐ FLOODLIGHT TOWER ☐ FENCE LIGHTING ☐ GUARD LIGHTING

ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT	
		ACCEPT	REJECT
1	No damage has been found to fixtures/junction box.	✓	
2	Correct type / size / identification as per drawings.	✓	
3	Identification / name plate attached correctly.	✓	
4	Lighting pole and support as per drawings.	✓	
5	Welding (if required) and touch up.		✓
6	Anchor bolting / Bolt tightening.	✓	
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓	
8	Check cable termination, connection, and cable marker.	✓	
9	Assembling compartments properly installed.		
10	Conduit /conduit filled by compound	✓	
11	Earthing and bonding properly installed.	✓	
12	Lamp test	✓	

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0003

CABLE TERMINATION AND SPLICING

SYSTEM NO.

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

DISPLINE

ELEC

SHEET NO

1 OF 1

INSPECTION AND TEST REPORT FOR

PTJ-EL-RFI-159

INSPECTION REPORT NUMBER

Item/Tag NO.

Type :-

Core:

Size:

NO.

Description of check

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed *

Check Hi-pot test is completed, only for MV/HV cables **

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

Calibration test certificate of testing equipment to be checked.

Remarks :

PETROJET

ENPPI

Islam Sherif



PMC

DATE

SIGNATURE

NAME :

ITR-EL-0009

	EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)	
	Owner: Egyptian General Petroleum Corporation (EGPC) Project No: 01251-100-030 Document No: ITR-QC-0001 Revision No.: 00	Contractor: CONSORTIUM (ENPPI / PETROJET)

REQUEST FOR INSPECTION

ACTIVITY: LIGHTING FIXTURES INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI-116
 DISCIPLINE : ELE
 DATE : 23/1/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
	HIGH MAST LIGHTING FIXTURES INSTALLATION	AGROOD#01					
	MADP QF05	6 FIXTURES					
	MADP QF06	6 FIXTURES					
	MADP QF07	6 FIXTURES					
	L1-030-EPMA-FT						
	L2-030-EPMA-FT						
	L3-030-EPMA-FT						

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME:	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-QC-0001

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISCIPLINE

SHEET NO

TAG / CIRCUIT No. : _____

LAMP TYPE: ☐ FLUORESCENT ☐ HP SODIUM ☒ LED

FIXTURE TYPE: ☐ GROUND STANCHION ☐ PLATFORM STANCHION ☐ BRACKET TYPE ☐ CEILING MOUNTED ☐ GUARD LIGHTING

ITEM / TAG NO.

TYPE

PANEL : _____

AREA/PACKGE : _____

SYSTEM NO. : _____

RESULT

ACCEPT




REJECT

N/A

NO.	INSPECTION			RESULT
	1	2	3	
	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.	✓		
11	Earthing and bonding properly installed.	✓		
12	Lamp test	✓		

REMARKS:




REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

Item/Tag NO.
 Type :-
 Core:
 Size:

NO.	Description of check	ACCEPT	REJECT	N/A.
1	Check cable glands are correct type and size as per cable schedule.	✓		
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins	✓		
3	Check cable tag is done correctly.	✓		
4	Test and confirm conductor, phase continuity.	✓		
5	Check insulation resistance test (megger) is completed *	✓		
6	Check Hi-pot test is completed, only for MV/HV cables **			✓
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓		
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications			✓
9	Check enclosure cover is installed, no damages and no bolts are missing	✓		
10	Calibration test certificate of testing equipment to be checked.	✓		

Remarks :
 * : ITR-EL-006A/B
 ** : ITR-EL-008

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

Owner :

Egyptian General Petroleum Corporation (EGPC)

Contractor

CONSORTIUM (ENPPI / PETROJET)

Project No: 01251-100-030

Document No: ITR-QC-0001

Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY :

LIGHTING FIXTURE INSTALLATION / TERMINATION

NOTIFICATION NO. :

PTJ-ELE-RFL204 207

DISCIPLINE :

ELE

DATE :

5/22/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
1	TANK 03 LIGHTING FIXTURE INSTALLATION / TERMINATION	AGROOD #01	26-09				Not installed
2	N1-030-EPMA3-LTG	9 FIXTURES+1 JB	26-09				(Lighting fixture (2,3,9)) not installed
3	E1-030-EPMA3-LTG	9 FIXTURES	26-09				(Lighting fixture (2,3,9)) not installed
3	E2-030-EPMA3-LTG	9 FIXTURES+1 JB	26-09				(Lighting fixture (2,3,9)) not installed
			26-09				Not installed

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

PETROJET

ENPPI

PMC

NAME :

Sobhi

SIGNATURE

DATE



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)

Enppi



Owner : Egyptian General Petroleum Corporation (EGPC)

Contractor CONSORTIUM (ENPPI / PETROJET)

Project No: 01251-100-030
Document No: ITR-QC-0001
Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY : LIGHTING FIXTURES INSTALLATION / TERMINATION

NOTIFICATION NO. :

PTJ-ELE-RFI 204 207

DISCIPLINE :

ELE

DATE :

22/5/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	

TANK 03 LIGHTING FIXTURES
INSTALLATION / TERMINATION

AGROOD#01

22/5/2021

N1-030-EPMA3-LTG

E1-030-EPMA3-LTG

E2-030-EPMA3-LTG

NOTE:
Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :

PETROJET



ENPPI

PMC

SIGNATURE

DATE

ITR-QC-0001

	EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)	
---	--	---

LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST




INSPECTION REPORT NUMBER	INSPECTION DATE & TIME	ITR NUMBER	DISCIPLINE	SHEET NO
RFI_17		ITR-EL-0003	ELECTRICAL	

TAG/CIRCUIT No.:	PANEL:	AREA/PACKAGE:	SYSTEM NO.:
LAMP TYPE:	FLUORESCENT	HP SODIUM	LED
FIXTURE TYPE:	GROUND STANCHION	PLATEFORM STANCHION	BRACKET TYPE
			CEILING MOUNTED
			GUARD LIGHTING
ITEM / TAG NO.	TYPE		


NO.	INSPECTION			RESULT
	ACCEPT	REJECT	N/A.	
1	✓			
2	✓			
3	✓			
4	✓			
5				✓
6	✓			
7	✓			
8	✓			
9	✓			
10				✓
11	✓			
12				✓


REMARKS:


REFERENCE DOCUMENTS:

NAME:	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0003







EGPC CRUDE OIL TANK FARM

AGROOD AREA (MODULE 1 & 2)

INSPECTION AND TEST REPORT FOR

LIGHTING SYSTEM

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISCIPLINE

SHEET NO

REF: 204 202

ITR-EL-0004

ELECTRICAL

TAG: CIRCUIT No: PANEL: AREA/PACKAGE: SYSTEM NO:

TYPE: ☒ WELDING RECEPTACLE ☐ CONVENIENCE OUTLET




ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.			✓
10	Earthing and bonding properly installed.	✓		

REMARKS:

REFERENCE DOCUMENTS:

NAME:	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0004



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

INSPECTION REPORT NUMBER

RPT-207

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

DISCIPLINE

ELEC

SHEET NO
1 OF 1

Item/Tag NO.

Type :-

Core:

Size:

Description of check

NO.

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

satisfactory.

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed *

Check Hi-pot test is completed, only for MV/HV cables ***

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

10 Calibration test certificate of testing equipment to be checked.

Remarks :

PETROJET

ENPPI

PMC

NAME :

SIGNATURE

DATE

ITR-EL-0009

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)**Owner : **Egyptian General Petroleum Corporation (EGPC)**Project No: 01251-100-030
:01251-100-031Contractor **CONSORTIUM (ENPPI / PETROJET)**Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**ACTIVITY : **LIGHTING FIXTURES INSTALLATION**NOTIFICATION NO. : **PTJ-ELE-RFI- 215** DISCIPLINE : **ELE**DATE : **6/16/2021**

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	TANK 04 LIGHTING FIXTURES INSTALLATION	AGROOD#02	16-Jun-21				
	N1-030-EPM4-LTG	9 FIXTURES +1 JB	QF09				
	E1-030-EPM4-LTG	9 FIXTURES	QF14				
	E2-030-EPM4-LTG	9 FIXTURES +1 JB	QF15				
	P1-030-EPM4-CR-1	1 PS	QF02				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

الموافق 16/06/2021 تم فحص
المرافق المذكورة أعلاه

	PETROJET	ENPPI	PMC
NAME :		Islam Sherif	
SIGNATURE			
DATE			

ITR-QC-0001

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFL # 219

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0003

DISCIPLINE

ELECTRICAL

SHEET NO

TAG / CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

LAMP TYPE:

☐ FLOURESCENT☐ HP SODIUM☒ LED

FIXTURE TYPE:

☐ GROUND STANCHION☐ PLATEFORM STANCHION☐ BRACKET TYPE☐ CEILLING MOUNTED☐ STREET LIGHTING☒ FLOODLIGHT TOWER☐ FENCE LIGHTING☐ GUARD LIGHTING

ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.	✓		
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.		✓	
11	Earthing and bonding properly installed.	✓		
12	Lamp test	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0003

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER RFI 214 215	INSPECTION DATE & TIME	ITR NUMBER ITR-EL-0004	DISCIPLINE ELECTRICAL	SHEET NO
--	------------------------	---------------------------	--------------------------	----------

TAG :	CIRCUIT No :	PANEL :	AREA/PACKGE :	SYSTEM NO.:
TYPE:	<input checked="" type="checkbox"/> WELDING RECEPTACLE		<input type="checkbox"/> CONVIENCE OUTLET	

ITEM / TAG NO.	TYPE
----------------	------

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Welding (if required) and touch up.	✓		
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.		✓	
10	Earthing and bonding properly installed.	✓		

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0004

**Enppi**EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)

Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**

ACTIVITY : LIGHTING FIXTURES INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI- 229 DISCIPLINE : ELE

DATE : 6/27/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	LIGHTING FIXTURES INSTALLATION	AGROOD#02	27-Jun-21				
	P1-030-LPDP-CR-JB	JB+3PS					
	P2-030-LPDP-CR-JB	JB+2PS	(Socket No(2)) not installed				(Done) Sobh
	P3-030-LPDP-CR-1	4PS					
	N4-030-LPDP-LTG	JB+7FIXTURES	(Fixtures No (5, 6, 7)) not installed				(Done) Sobh
	E4-030-LPDP-LTG	JB+9FIXTURES	(Fixtures No (6, 7, 8, 9)) not installed				(Done) Sobh
	N5-030-LPDP-LTG	8FICXTURES					(Done) Sobh
	N6-030-LPDP-LTG	8FICXTURES					(Done) Sobh
	E6-030-LPDP-LTG	8FICXTURES					(Done) Sobh
	E5-030-LPDP-LTG	8FICXTURES					(Done) Sobh
	E6-030-LPDP-LTG 8FICXTURES						

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

- (1) Fixtures boxes plugs are missing (Done) Sobh
 (2) S.S tag missing (Done) Sobh

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE :	Sobh	Islam Sherif	RH
DATE :			

ITR-QC-0001

**Enppi**EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)

Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**

ACTIVITY : LIGHTING FIXTURES INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI- 229 DISCIPLINE : ELE

DATE : 6/27/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	LIGHTING FIXTURES INSTALLATION	AGROOD#01	27-Jun-21				
	N1-030-LPDP-LTG	JB+9FIXTURES					
	E1-030-LPDP-LTG	JB+7FIXTURES					
	N2-030-LPDP-LTG	JB+8FIXTURES					
	E2-030-LPDP-LTG	5FIXTURES					
	N3-030-LPDP-LTG	4FIXTURES					
	E3-030-LPDP-LTG	JB+7FIXTURES					
			Fixture No (7) Not installed				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER RFL 229	INSPECTION DATE & TIME	ITR NUMBER ITR-EL-0003	DISPLINE ELECTRICAL	SHEET NO
-------------------------------------	------------------------	---------------------------	------------------------	----------

TAG/ CIRCUIT No :	PANEL :	AREA/PACKGE :	SYSTEM NO.:
LAMP TYPE: <input type="checkbox"/> FLOURESCENT <input type="checkbox"/> HP SODUIM <input checked="" type="checkbox"/> LED			
FIXTURE TYPE: <input type="checkbox"/> GROUND STANCHION <input type="checkbox"/> PLATFORM STANCHION <input type="checkbox"/> BRACKET TYPE <input type="checkbox"/> CEILLING MOUNTED			
<input type="checkbox"/> STREET LIGHTING <input checked="" type="checkbox"/> FLOODLIGHT TOWER <input type="checkbox"/> FENCE LIGHTING <input type="checkbox"/> GUARD LIGHTING			
ITEM / TAG NO.		TYPE	

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.	✓		
11	Earthing and bonding properly installed.		✓	
12	Lamp test			✓

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0003

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFI 201 229

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0004

DISPLINE

ELECTRICAL

SHEET NO

TAG :

CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

TYPE:

☒ WELDING RECEPTACLE☐ CONVIENCE OUTLET

ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.	✓		
10	Earthing and bonding properly installed.		✓	

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0004

**Enppi**EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)

Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**

ACTIVITY : LIGHTING FIXTURES INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI- 246 DISCIPLINE : ELE

DATE : 7/2/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	LIGHTING FIXTURES INSTALLATION	AGROOD#01	2-Jul-21				
	M2DP QF05	6 FIXTURES					
	M2DP QF06	6 FIXTURES					
	M2DP QF07	6 FIXTURES					
	E1-030-EPM2-LTG	9 FIXTURES	QF014				
	E2-030-EPM2-LTG	9 FIXTURES + 1JB	QF015				
	N1-030-EPM2-LTG	9 FIXTURES + 1JB	QF09				
	P1-030-EPM2-CR-1	1 PS	QF02				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :		@ Islam Sherif	
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFL_17

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0003

DISCIPLINE

ELECTRICAL

SHEET NO

TAG/ CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

LAMP TYPE: ☐ FLOURESCENT

☐ HP SODIUM

☒ LED

FIXTURE TYPE: ☒ GROUND STANCHION

☐ PLATFORM STANCHION

☒ BRACKET TYPE

☐ CEILING MOUNTED

☐ STREET LIGHTING

☒ FLOODLIGHT TOWER

☐ FENCE LIGHTING

☐ GUARD LIGHTING

ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.			✓
10	Conduit /conduit filled by compound.	✓		
11	Earthing and bonding properly installed.	✓		
12	Lamp test	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :		® Islam Sherif	
SIGNATURE			
DATE			

ITR-EL-0003

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFI_201

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0004

DISPLINE

ELECTRICAL

SHEET NO

TAG :

CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

TYPE:

☒ WELDING RECEPTACLE☐ CONVIENCE OUTLET

ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.			✓
9	Conduit /conduit filled by compound.	✓		
10	Earthing and bonding properly installed.	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0004

**Enppi**EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)

Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**

ACTIVITY : LIGHTING FIXTURES INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI-247 DISCIPLINE : ELE

DATE : 29
7/2/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	LIGHTING FIXTURES INSTALLATION	AGROOD#01	2-Jul-21 29				
	M1DP QF05	6 FIXTURES					
	M1DP QF06	6 FIXTURES					
	M1DP QF07	6 FIXTURES					
	E1-030-EPM1-LTG	9 FIXTURES	QF014				
	E2-030-EPM1-LTG	9 FIXTURES + 1JB	QF015				
	N1-030-EPM1-LTG	9 FIXTURES + 1JB	QF09				
	P1-030-EPM1-CR-1	1 PS	QF02				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE	<i>Sobh</i>	<i>Islam Sherif</i>	<i>Ru</i>
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER RFI_	INSPECTION DATE & TIME	ITR NUMBER ITR-EL-0003	DISPLINE ELECTRICAL	SHEET NO
----------------------------------	------------------------	---------------------------	------------------------	----------

TAG/ CIRCUIT No :	PANEL :	AREA/PACKGE :	SYSTEM NO.:
LAMP TYPE: <input type="checkbox"/> FLOURESCENT <input type="checkbox"/> HP SODUIM <input checked="" type="checkbox"/> LED			
FIXTURE TYPE: <input type="checkbox"/> GROUND STANCHION <input checked="" type="checkbox"/> PLATFORM STANCHION <input checked="" type="checkbox"/> BRACKET TYPE <input type="checkbox"/> CEILLING MOUNTED			
<input type="checkbox"/> STREET LIGHTING <input type="checkbox"/> FLOODLIGHT TOWER <input type="checkbox"/> FENCE LIGHTING <input type="checkbox"/> GUARD LIGHTING			

ITEM / TAG NO.	TYPE
----------------	------

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignent as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.	✓		
11	Earthing and bonding properly installed.	✓		
12	Lamp test			✓

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0003

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFI_201

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0004

DISCIPLINE

ELECTRICAL

SHEET NO

TAG :

CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

TYPE:

☒ WELDING RECEPTACLE☐ CONVIENCE OUTLET

ITEM / TAG NO.	TYPE
----------------	------

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.	✓		
10	Earthing and bonding properly installed.	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0004



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor	CONSORTIUM (ENPPI / PETROJET)
------------	-------------------------------

Document No: ITR-QC-0001
Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : LIGHTING FIXTURES INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI-252 DISCIPLINE : ELE




DATE : 7/27/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	LIGHTING FIXTURES INSTALLATION	AGROOD#01	27-Jul-21				
	L3-030-LPDP-SF	1JB+6FIXTURES ✓					
	L4-030-LPDP-SF	20FIXTURES ✓					
	L5-030-LPDP-SF	20FIXTURES ✓					
	L6-030-LPDP-SF	14FIXTURES ✓					
	L7-030-LPDP-SF	20FIXTURES ✓					
	L8-030-LPDP-SF	18FIXTURES ✓					

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

marked-up to be considered

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE		 [®] Islam Sherif	
DATE			

ITR-QC-0001

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFI_ 252

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0003

DISPLINE

ELECTRICAL

SHEET NO

TAG/CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

LAMP TYPE: ☐ FLOURESCENT☐ HP SODIUM☒ LEDFIXTURE TYPE: ☐ GROUND STANCHION☐ PLATEFORM STANCHION☐ BRACKET TYPE☐ CEILLING MOUNTED☒ STREET LIGHTING☐ FLOODLIGHT TOWER☐ FENCE LIGHTING☐ GUARD LIGHTING

ITEM / TAG NO.

TYPE



NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignent as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.	✓		
11	Earthing and bonding properly installed.	✓		
12	Lamp test	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0003

 Enppi <small>PETROJET</small>	EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)	 EGPC
---	--	--

LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER RFI_201 252	INSPECTION DATE & TIME	ITR NUMBER ITR-EL-0004	DISPLINE ELECTRICAL	SHEET NO
---	------------------------	---------------------------	------------------------	----------




TAG :	CIRCUIT No :	PANEL :	AREA/PACKGE :	SYSTEM NO.:
TYPE: <input checked="" type="checkbox"/> WELDING RECEPTACLE <input type="checkbox"/> CONVIENCE OUTLET				

ITEM / TAG NO.	TYPE
----------------	------

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.	✓		
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.	✓		
10	Earthing and bonding properly installed.	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0004



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor	CONSORTIUM (ENPPI / PETROJET)
------------	-------------------------------

Document No: ITR-QC-0001
Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : LIGHTING FIXTURES INSTALLATION




NOTIFICATION NO. : PTJ-ELE-RFI- 258 DISCIPLINE : ELE

DATE : 9/7/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	LIGHTING FIXTURES INSTALLATION	AGROOD#01	7-Sep-21				
✓	L9-030-LPDP-SF	20FIXTURES					
✓	L10-030-LPDP-SF	26FIXTURES					
✓	L11-030-LPDP-SF	15FIXTURES					
✓	L12-030-LPDP-SF	19 FIXTURES	19 Fix				
✓	L13-030-LPDP-SF	23 FIXTURES	23 Fix				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE	9 June 2021	9 June 2021	9 June 2021

ITR-QC-0001

**Enppi****EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)****LIGHTING SYSTEM**

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER

RFI- 258

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0003

DISCIPLINE

ELECTRICAL

SHEET NO

TAG/ CIRCUIT No :

PANEL :

AREA/PACKGE :

SYSTEM NO.:

LAMP TYPE: ☐ FLOURESCENT☐ HP SODIUM☒ LEDFIXTURE TYPE: ☐ GROUND STANCHION☐ PLATFORM STANCHION☐ BRACKET TYPE☐ CEILING MOUNTED☐ STREET LIGHTING☐ FLOODLIGHT TOWER☒ FENCE LIGHTING☐ GUARD LIGHTING

ITEM / TAG NO.

TYPE

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Lighting pole and support as per drawings.	✓		
5	Welding (if required) and touch up.		✓	✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.			✓
11	Earthing and bonding properly installed.	✓		
12	Lamp test	✓		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE	26/02/2021		

ITR-EL-0003



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.08- FAT Reports & Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.09- SAT Reports & Certificates

**Enppi**

Indoor and Outdoor Lighting Lux Test Certificate of Completion and Acceptance

Client	Egyptian General Petroleum Corporation (EGPC)
Project No.	1251-100
Project Description	Crude Oil Tank Farm Project
Location	Agrood Area 30 (Module-01)
Systems	<ul style="list-style-type: none"> • (030-EL-007) Substation Building Lighting and Small Power System • (030-EL-014) Plant Area Lighting and Small Power System
Completion Date	27 of October 2021
Attachments	<ul style="list-style-type: none"> • Lux Test Measurements Values.

Remarks

- This is to certify that the systems described in this certificate of completion has been lux tested using a calibrated lux meter after final installation and signing of the mechanical completion and RFSU for all lighting systems in accordance with the requirements of the scope of work.
- Lux test has been witnessed by client representatives and accepted as complete in all aspects on the data marked on the certificate of completion and acceptance.
- The test has been completed to the client satisfaction with no comments raised.

Performed by PETROJET	Supervised by ENPPI	Approved by PPC
Name: <i>Sobhy Seleem</i>	Name:	Name: <i>Mohamed Ibrahim</i>
Title: <i>ESI Qc Engineer</i>	Title:	Title: <i>Ele. manager.</i>
Signature: <i>Sobhy Seleem</i>	Signature: <i>Islam Sherif</i>	Signature: <i>[Signature]</i>
Date: <i>28-10-2021</i>	Date:	Date: <i>28-10-2021</i>

Lux Test Reading for Outdoor and Indoor Lighting for Agrood Area 30 (Module-01)

Location	API RP 540 Value (Lux)	Actual Tested Value (Lux)
Indoor (SWG Room)	50	425
Indoor (Control Room)	50	575
Indoor (Office Room)	50	542
Indoor (Cellar Room)	50	67
Indoor (Telecom. Room)	50	570
Indoor (Security Room)	50	685
Indoor (Battery Room)	50	375
Outdoor (Tank 01 Dike)	5	9
Outdoor (Tank 02 Dike)	5	11
Outdoor (Tank 03 Dike)	5	10
Outdoor (Tank 04 Dike)	5	10
Fire Pumps Area	50	75
Shipping Pumps Area	50	55
Northern Street	10	30
Southern Street	10	30
Eastern Street	10	35
Western Street	10	35

Remarks:

System ID	030-EL-014
System Description	Plant Area lighting and small Power System

12.10- Electrical Pre-Commissioning Check Lists

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM4-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM4-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

Low

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM3-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Soh</i>	® Islam Sherif	<i>[Signature]</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM3-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM1-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobu</i>	<i>@ Islam Sherif</i>	<i>RR</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM1-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM2-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed.

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-EPM2-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Enppi	
SIGNATURE	S. b.		R. H.
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM3-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sobhan		
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM3-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM2-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM2-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM1-LTG

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All Tags must be corrected & installed.

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM1-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobhan</i>	<i>Islam Sherif</i>	<i>PK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E1-030-LPDP-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-30A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E4-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Eléctrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E4-030-LPDP-LTG



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		ENPPI	
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E3-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>® Islam Sherif</i>	<i>[Signature]</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E3-030-LPDP-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-LPDP-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM4-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	Sobhy	® Islam Sherif	
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E2-030-EPM4-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be-checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM2-FT

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM2-FT




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

Low

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM1-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobhy</i>	<i>Islam Sherif</i>	<i>PK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Pijet, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM1-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		@ Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E6-030-LPDP-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E6-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sod		
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Pijet, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E5-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : E5-030-LPDP-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-EPM3-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-EPM3-FT




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-LPDP-SF

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Prieject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM3-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sobhy	Islam Sherif	Islam Sherif
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM3-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sobh	Islam Sherif	[Signature]
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM4-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L1-030-EPM4-FT




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-LPDP-SF

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-LPDP-SF



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-EPM4-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>® Islam Sherif</i>	<i>PK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-EPM4-FT




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-EPM2-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>® Islam Sherif</i>	<i>Am</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L2-030-EPM2-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM3-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sob</i>	<i>Islam Sherif</i>	<i>PK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM3-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	Sed	® Islam Sherif	PK
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM2-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS:

All tags must be installed & corrected

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sobhan		
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM2-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sobh	Islam Sherif	RA
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM1-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobk</i>	<i>Islam Sherif</i>	<i>PR</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM1-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE	Sobh		
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L8-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L8-030-LPDP-SF




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L7-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Soh</i>	<i>Islam Sherif</i>	<i>PM</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L7-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L6-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>Islam Sherif</i>	<i>AK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100 **DISCIPLINE** : Electrical

SYSTEM NAME : Plant Area lighting and small Power System **SYSTEM ID** : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System **SUB-SYSTEM ID** : 030-EL-014

ITEM TAG No. : L6-030-LPDP-SF **AREA** : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Plant Area lighting and small Power System	SYSTEM ID : 030-EL-014
SUB-SYSTEM NAME : Plant Area lighting and small Power System	SUB-SYSTEM ID : 030-EL-014
ITEM TAG No. : L5-030-LPDP-SF	AREA : 30
REF. DWGs/DOCs :	

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed.

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sobh		
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L5-030-LPDP-SF




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L4-030-LPDP-SF

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L4-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-LPDP-SF

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>Islam Sherif</i>	<i>R. H.</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-LPDP-SF




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : L3-030-EPM4-FT		AREA : 30	
REF. DWGs/DOCs :			
No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS : <i>All tags must be corrected & installed</i>			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobhi</i>	<i>® Islam Sherif</i>	<i>[Signature]</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : L3-030-EPM4-FT

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	A/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-LPDP-CR-2

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-LPDP-CR-2




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-LPDP-CR-1

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-LPDP-CR-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM4-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE	<i>Sah</i>	<i>Islam Sherif</i>	<i>Islam Sherif</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM4-CR-1


AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM3-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Soh</i>	<i>® Islam Sherif</i>	<i>[Signature]</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Pricet, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM3-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE	Sob		AK
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM2-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>® Islam Sherif</i>	<i>[Signature]</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM2-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		® Islam Sherif	
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [II]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Pricject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM1-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobh</i>	<i>Islam Sherif</i>	<i>PK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Pijet, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P1-030-EPM1-CR-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		@ Islam Sherif	
SIGNATURE	Soh	[Signature]	[Signature]
DATE			[Signature]

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31A

PROJECT TITLE : EDPCCrude Oil Tank Farms Piject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P-030-LPDP-1

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P-030-LPDP-1





AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : N6-030-LPDP-LTG

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Soleh</i>	<i>Islam Sherni</i>	<i>PK</i>
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : N6-030-LPDP-LTG




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		® Islam Sherif 	
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P2-030-LPDP-CR-2

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

All tages must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE	<i>Solih</i>		<i>[Signature]</i>
DATE			<i>[Signature]</i>

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P2-030-LPDP-CR-2

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	Sobh	® Islam Sherif	R.H.
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES *Low* EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Priject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P2-030-LPDP-CR-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Prieject, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Plant Area lighting and small Power System

SYSTEM ID : 030-EL-014

SUB-SYSTEM NAME : Plant Area lighting and small Power System

SUB-SYSTEM ID : 030-EL-014

ITEM TAG No. : P2-030-LPDP-CR-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200




TABLE [I]

NOTES:

No.	DESCRIPTION	OK/NA/PL	RESULT	ITEM No.
		PL		
1	Construction punch list to be checked.		✓	
2	Check cables are correctly fixed to trays and supports.		✓	
3	Check cables through walls or ceilings are correctly sealed.		✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓	
5	Check identification tags of all conductors and wires.		✓	
6	Check connection, termination and joints of cables are correctly executed.		✓	
7	Inspect cables for jacket damage.		✓	
8	Ensure that the correct size and type of crimping lugs have been used.		✓	
9	Check that the bending radius of cables is not less than the minimum established.		✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓	
11	The wraps to be used for cable and wires fixation.		✓	

All tags must be corrected & installed

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		 Islam Sherif®	
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P1-030-WR-JB		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P1-030-WR-2		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
All tags must be corrected & installed			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P1-030-WR-2		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200
TABLE II		
NOTES:		

DATE		SIGNATURE		NAME		COMPANY	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
<p>REMARKS AND OBSERVATIONS:</p> <p>All tags must be corrected & installed</p>							
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.		
1	Construction punch list to be checked.		✓				
2	Check cables are correctly fixed to trays and supports.		✓				
3	Check cables through walls or ceilings are correctly sealed.		✓				
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓				
5	Check identification tags of all conductors and wires.		✓				
6	Check connection, termination and joints of cables are correctly executed.		✓				
7	Inspect cables for jacket damage.		✓				
8	Ensure that the correct size and type of crimping lugs have been used.		✓				
9	Check that the bending radius of cables is not less than the minimum established.		✓				
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓				
11	Tie wraps to be used for cable and wires fixation.		✓				
<p>PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)</p> <p>PROJECT NUMBER : 1251-100</p> <p>DISCIPLINE : Electrical</p> <p>SYSTEM NAME : Plant Area lighting and small Power</p> <p>SUB-SYSTEM NAME : Plant Area lighting and small Power</p> <p>SYSTEM ID : 030-EL-014</p> <p>SUB-SYSTEM ID : 030-EL-014</p> <p>AREA : 30</p> <p>ITEM TAG No. : P1-030-WR-1</p> <p>REF. DWGS/DOCS :</p>							
<p>PRE-COMMISSIONING CHECK LIST</p> <p>MEDIUM VOLTAGE CABLES</p> <p>EL-310A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P1-030-WR-1		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : P1-030-LPDP-CR-JB		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P1-030-LPDP-CR-JB		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-3DA	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : P1-030-LPDP-CR-3		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P1-030-LPDP-CR-3		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

EL-31 A

200

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS: All tags must be corrected & installed.							
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.		
1	Construction punch list to be checked.		✓				
2	Check cables are correctly fixed to trays and supports.		✓				
3	Check cables through walls or ceilings are correctly sealed.		✓				
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓				
5	Check identification tags of all conductors and wires.		✓				
6	Check connection, termination and joints of cables are correctly executed.		✓				
7	Inspect cables for jacket damage.		✓				
8	Ensure that the correct size and type of crimping lugs have been used.		✓				
9	Check that the bending radius of cables is not less than the minimum established.		✓				
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓				
11	Tie wraps to be used for cable and wires fixation.		✓				
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01) PROJECT NUMBER : 1251-100 DISCIPLINE : Electrical SYSTEM NAME : Plant Area lighting and small Power SUB-SYSTEM NAME : System ITEM TAG No. : P3-030-LPDP-CR-4 AREA : 30 REF. DWGS/DOCS :							
PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-3DA							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P3-030-LPDP-CR-4		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**












INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

No.	DESCRIPTION	RESULT	ITEM No.
		OK/NA/PL	
1	Construction punch list to be checked.		
2	Check cables are correctly fixed to trays and supports.		
3	Check cables through walls or ceilings are correctly sealed.		
4	Check that all cables are installed in accordance with cable lists and approved documents.		
5	Check identification tags of all conductors and wires.		
6	Check connection, termination and joints of cables are correctly executed.		
7	Inspect cables for jacket damage.		
8	Ensure that the correct size and type of crimping lugs have been used.		
9	Check that the bending radius of cables is not less than the minimum established.		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		
11	Tie wraps to be used for cable and wires fixation.		

All tags must be corrected & installed.

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P3-030-LPDP-CR-3		AREA : 30	
REF. DWG's/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : P3-030-LPDP-CR-2		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed.					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P3-030-LPDP-CR-2		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

INSULATION TEST
EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-3DA	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : P3-030-LPDP-CR-1		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
All tags must be covered & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P3-030-LPDP-CR-1		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A




INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : P2-030-WR-2		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed.					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Plant Area lighting and small Power System		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
ITEM TAG No. : P2-030-WR-2		SUB-SYSTEM ID : 030-EL-014	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-37A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Plant Area lighting and small Power

SUB-SYSTEM NAME : System
Plant Area lighting and small Power

ITEM TAG No. : P2-030-WR-1

AREA : 30

REF. DWGS/DOCS :

DESCRIPTION

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

1 Construction punch list to be checked.

2 Check cables are correctly fixed to trays and supports.

3 Check cables through walls or ceilings are correctly sealed.

4 Check that all cables are installed in accordance with cable lists and approved documents.

5 Check identification tags of all conductors and wires.

6 Check connection, termination and joints of cables are correctly executed.

7 Inspect cables for jacket damage.

8 Ensure that the correct size and type of crimping lugs have been used.

9 Check that the bending radius of cables is not less than the minimum established.




10 Cable markers to be installed before covering buried cables or cables in cable trays.

11 Tie wraps to be used for cable and wires fixation.

REMARKS AND OBSERVATIONS :

All tags must be corrected & installed.

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P2-030-WR-1		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-3DA	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical		SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014	
		SUB-SYSTEM NAME : Plant Area lighting and small Power		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No.		: P2-030-LPDP-CR-JB		AREA : 30	
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : P2-030-LPDP-CR-JB		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		FL-3DA	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : L2-030-EPM1-FT		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)		PROJECT NUMBER : 1251-100	
DISCIPLINE : Electrical		SYSTEM NAME : Plant Area lighting and small Power	
SYSTEM ID : 030-EL-014		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-014		ITEM TAG No. : L2-030-EPM1-FT	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : L13-030-LPDP-SF		AREA		: 30	
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS:					
All trays must be checked & installed.					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : L13-030-LPDP-SF		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area Lighting and small Power		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : L12-030-LPDP-SF		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : L12-030-LPDP-SF		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PROJECT TITLE		: EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER	: 1251-100	DISCIPLINE	: Electrical
SYSTEM NAME	: Plant Area Lighting and small Power System	SYSTEM ID	: 030-EL-014
SUB-SYSTEM NAME	: Plant Area Lighting and small Power System	SUB-SYSTEM ID	: 030-EL-014
ITEM TAG No.	: L11-030-LPDP-SF	AREA	: 30
REF. DWGS/DOCS			

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL
1	Construction punch list to be checked.		
2	Check cables are correctly fixed to trays and supports.		
3	Check cables through walls or ceilings are correctly sealed.		
4	Check that all cables are installed in accordance with cable lists and approved documents.		
5	Check identification tags of all conductors and wires.		
6	Check connection, termination and joints of cables are correctly executed.		
7	Inspect cables for jacket damage.		
8	Ensure that the correct size and type of crimping lugs have been used.		
9	Check that the bending radius of cables is not less than the minimum established.		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		
11	The wraps to be used for cable and wires fixation.		

REMARKS AND OBSERVATIONS:

ALL TYPES MUST BE CORRECTED & INSTALLED.

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : L11-030-LPDP-SF		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



WORKS AND OBSERVATIONS: All tags must be corrected & installed.

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : L10-030-LPDP-SF		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	2/1/22	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200
TABLE II		
NOTES:		

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
<p align="center">REMARKS AND OBSERVATIONS:</p> <p align="center"><i>All tags must be corrected & installed.</i></p>							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL		
<p>PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)</p> <p>PROJECT NUMBER : 1251-100</p> <p>DISCIPLINE : Electrical</p> <p>SYSTEM NAME : Plant Area lighting and small Power System</p> <p>SUB-SYSTEM NAME : Plant Area lighting and small Power System</p> <p>ITEM TAG No. : L9-030-LPDP-SF</p> <p>AREA : 30</p> <p>REF. DWGS/DOCS :</p>							
<p align="center">PRE-COMMISSIONING CHECK LIST</p> <p align="center">MEDIUM VOLTAGE CABLES</p> <p align="center">EL-31A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : L9-030-LPDP-SF		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	/	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	/	
14	Inspect cable laid in trenches, segregation and protection.	/	
15	Cables to be tested (continuity/insulation resistance).(*)	/	
16	Equipment test report and inspection certificate to be checked.	/	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
<p align="center">REMARKS AND OBSERVATIONS:</p> <p align="center"><i>All tags must be corrected & installed</i></p>							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
<p>PRE-COMMISSIONING CHECK LIST</p> <p>MEDIUM VOLTAGE CABLES</p> <p>EL-31 A</p>							
<p>PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)</p> <p>PROJECT NUMBER : 1251-100</p> <p>DISCIPLINE : Electrical</p> <p>SYSTEM NAME : Plant Area lighting and small Power System</p> <p>SUB-SYSTEM NAME : Plant Area lighting and small Power System</p> <p>SYSTEM ID : 030-EL-014</p> <p>SUB-SYSTEM ID : 030-EL-014</p> <p>ITEM TAG No. : N5-030-LPDP-LTG</p> <p>AREA : 30</p> <p>REF. DWGS/DOCS :</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : N5-030-LPDP-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	/	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	/	
14	Inspect cable laid in trenches, segregation and protection.	/	
15	Cables to be tested (continuity/insulation resistance).(*)	/	
16	Equipment test report and inspection certificate to be checked.	/	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A




INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS: All tags must be corrected & installed.							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
ITEM TAG No. : N4-030-LPDP-LTG		AREA : 30					
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-014					
SYSTEM NAME : Plant Area lighting and small Power		SYSTEM ID : 030-EL-014					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-3DA							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : N4-030-LPDP-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
<p>REMARKS AND OBSERVATIONS:</p> <p>All tags must be corrected & installed</p>							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL		
PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A							
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)							
PROJECT NUMBER : 1251-100							
SYSTEM NAME : Plant Area Lighting and small Power System SUB-SYSTEM NAME : Plant Area Lighting and small Power System							
ITEM TAG No. : N3-030-LPDP-LTG							
AREA : 30							
SYSTEM ID : 030-EL-014 SUB-SYSTEM ID : 030-EL-014							
DISCIPLINE : Electrical							
REF. DWGS/DOCS :							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : N3-030-LPDP-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
ITEM No.	PL	RESULT	OK/NA/PL
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS:							
All tags must be corrected & installed							
11	Tie wraps to be used for cable and wires fixation.	/					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	/					
9	Check that the bending radius of cables is not less than the minimum established.	/					
8	Ensure that the correct size and type of crimping lugs have been used.	/					
7	Inspect cables for jacket damage.	/					
6	Check connection, termination and joints of cables are correctly executed.	/					
5	Check identification tags of all conductors and wires.	/					
4	Check that all cables are installed in accordance with cable lists and approved documents.	/					
3	Check cables through walls or ceilings are correctly sealed.	/					
2	Check cables are correctly fixed to trays and supports.	/					
1	Construction punch list to be checked.	/					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
		PL					
REF. DWGS/DOCS :							
ITEM TAG No.		: N2-030-LPDP-LTG		AREA : 30			
SUB-SYSTEM NAME		: Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
SYSTEM NAME		: Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014			
PROJECT NUMBER		: 1251-100		DISCIPLINE : Electrical			
PROJECT TITLE		: EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
<p align="center">PRE-COMMISSIONING CHECK LIST</p> <p align="center">MEDIUM VOLTAGE CABLES</p> <p align="center">EL-31 A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : N2-030-LPDP-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			






PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : NI-030-LPDP-LTG		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : N1-030-LPDP-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-3DA	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : NI-030-EP4-LTG		AREA : 30			
REF. DWG/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME		Islam Sheikh			
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : NI-030-EPM4-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE [I]

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST




EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS: All tags must be corrected & installed							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
ITEM TAG No. : N1-030-EPM3-LTG		AREA : 30					
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014					
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)							
PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : NI-030-EPM3-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : NI-030-EPm2-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
All tags must be corrected & installed			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		@ Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : NI-030-EPm2-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL




EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014			
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014			
ITEM TAG No. : NI-030-EPMI-LTG		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be covered & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : NI-030-EPM1-LTG		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	S. A. B.	Islam Shorif	S. A. B.
DATE			






PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area Lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area Lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : 030-LPDP - 1		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	✓	
REMARKS AND OBSERVATIONS :			
All tags must be corrected & installed			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : 030-LPDP - 1		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	✓	
13	Trench markers to be checked w.r.t approved documents.	✓	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	✓	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
LOW VOLTAGE CABLES		
EL-30 A		
INSULATION TEST		
LOW VOLTAGE CABLES		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200
TABLE [III]		
NOTES: Manufacturer's test voltage & minimum values for insulation resistance should be referenced.		

PRE-COMMISSIONING CHECK LIST			
SOCKETS			
EL-24 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Plant Area lighting and small Power System	
SYSTEM ID : 030-EL-014		SUB-SYSTEM NAME : Plant Area lighting and small Power System	
SUB-SYSTEM ID : 030-EL-014		ITEM TAG No. : 030-LPDP - 1	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check to ensure that all the sockets fittings meet the requirement of Hazardous area classification.	✓	
3	Check location and fixing method of sockets in accordance with approved drawings.	✓	
4	Inspect sockets for mechanical damage.	✓	
5	Check that sockets are correctly located and not obstructed by other equipments.	✓	
6	Check equipment fixings and mountings are secure.	✓	
7	Check cable circuit connections to sockets against the approved drawing.	✓	
8	Check circuit numbering and correct identification label.	✓	
9	Check sockets inside & outside cleaning.	✓	
10	Check sockets for sealing & tightening.	✓	
11	Earthing connections to the earthing grid to be checked.	✓	
REMARKS AND OBSERVATIONS :			
All tags must be corrected & installed			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	Sobh	Islam Sherif	
DATE			


PRE-COMMISSIONING CHECK LIST			
SOCKETS			
EL-24 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Plant Area lighting and small Power System		SYSTEM ID : 030-EL-014	
SUB-SYSTEM NAME : Plant Area lighting and small Power System		SUB-SYSTEM ID : 030-EL-014	
ITEM TAG No. : 030-LPDP - 1		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Plugs of socket outlets fit properly and mechanical interlocks operate correctly.	✓	
13	Junction boxes are well sealed and holes that are not used to be plugged with plugs suiting hazardous area classification.	✓	
14	Contractor marked up drawings is available.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		LIGHTING AND SMALL POWER MATERIAL		EL-23 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical		SYSTEM NAME : Plant Area lighting and small Power System			
SYSTEM ID : 030-EL-014		SUB-SYSTEM NAME : Plant Area lighting and small Power System			
SUB-SYSTEM ID : 030-EL-014		ITEM TAG No. : 030-LPDP - 1			
AREA : 30		REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check to ensure that all the fittings meet the requirement of Hazardous area classification.	✓			
3	Check location and fixing method of light fittings in accordance with approved drawings.	✓			
4	Inspect light fittings for mechanical damage.	✓			
5	Check that lighting equipments are correctly located and not obstructed by other equipments.	✓			
6	Check equipment fixings and mountings are secure.	✓			
7	Check equipment fixings and mountings are secure.	✓			
8	Check circuit numbering and correct identification label.	✓			
9	Earthing connections to the earthing grid to be checked.	✓			
10	Check lighting fixture inside & outside cleaning.	✓			
11	Check lighting fixture/junction box for sealing & tightening.	✓			
REMARKS AND OBSERVATIONS :					
All tags must be corrected & installed					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PAGE 1 OF 1


12.11- Electrical Supplier Check Lists & Reports



System ID		030-EL-014
System Description		Plant Area lighting and small Power System





Enppi
PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




<div> <div>  <div> <div>Enppi</div> <div>پتروكيمياويات</div> </div> </div> <div> <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> <div>  <div> <div>شركة البترول</div> <div>Petroleum Refining Company</div> </div> </div> </div> </div>	
System ID	030-EL-014
System Description	Plant Area lighting and small Power System
<div>13- Electrical Commissioning</div>	

<div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>شركة البترول الوطنية National Petroleum Company</div></div></div>	
System ID	030-EL-014
System Description	Plant Area lighting and small Power System


13.02- Electrical Supplier Check Lists & Reports



14- Red Marked-up Drawings



System ID	030-EL-014
System Description	Plant Area lighting and small Power System


PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)


Petrojet Company

<div>  <div> <div>Enppi</div> <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> </div> <div>  <div> <div>شركة البترول الوطنية</div> <div>National Petroleum Refining Company</div> </div> </div> </div>	<div>System ID</div> <div>030-EL-014</div>
---	--

<div> <div>  </div> <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-EL-014
System Description	Plant Area lighting and small Power System
<div>14.02- Instrumentation Drawings</div>	

14.03- Electrical Drawings

System ID	System Description
030-EL-014	Plant Area lighting and small Power System



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

